

**FORM
INSP**

Rev
X/15

**State of Colorado
Oil and Gas Conservation Commission**

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Inspection Date:

08/15/2019

Submitted Date:

08/20/2019

Document Number:

688305591

FIELD INSPECTION FORM

Loc ID 317319 Inspector Name: Sherman, Susan On-Site Inspection 2A Doc Num: _____

Status Summary:

- THIS IS A FOLLOW UP INSPECTION
- FOLLOW UP INSPECTION REQUIRED
- NO FOLLOW UP INSPECTION REQUIRED

Operator Information:

OGCC Operator Number: 24500
Name of Operator: PADCO LLC
Address: P O BOX 5275
City: BEVERLY HILLS State: CA Zip: 90209-

Findings:

- 5 Number of Comments
- 0 Number of Corrective Actions
- Corrective Action Response Requested

ANY CORRECTIVE ACTION(S) FROM PREVIOUS INSPECTIONS THAT HAVE NOT BEEN ADDRESSED ARE STILL APPLICABLE

Contact Information:

Contact Name	Phone	Email	Comment
Crumley, Tim	(970) 768-5658	tcrumley@comcast.net	Pumper
Richmond, Dan	(918) 630-9912	dan@dsrinc.net	Field Operations Manager

Inspected Facilities:

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status
238070	WELL	SI	01/01/2019	OW	121-10573	SHARP-BLAKE 2-A	PA

General Comment:

PA, cut casing at 2054', cemented stub plug and tagged at 1853', pumped 50 sxs-half in and half out, from 182 to 46' (tagged), pumped 10 sxs 15 ppg cement to surface

Inspected Facilities

Facility ID: 238070 Type: WELL API Number: 121-10573 Status: SI Insp. Status: PA

Cement

Cement Contractor

Contractor Name: _____ Contractor Phone: _____

Surface Casing

Cement Volume (sx): _____ Circulate to Surface: _____
 Cement Fall Back: _____ Top Job, 1" Volume: _____

Intermediate Casing

Cement Volume (sxs): _____ Good Return During Job: _____

Production Casing

Cement Volume (sx): _____ Good Return During Job: _____

Plugging Operations

Depth Plugs(feet range): 4870, 1853, 46, 0 Cement Volume (sx): 102

Good Return During Job: YES Cement Type: _____

Comment: Brand-X wireline, Yetter Rig 7 cement cut casing at 2054', cemented stub plug and tagged at 1853', pumped 50 sxs-half in and half out, from 182 to 46' (tagged), pumped 10 sxs 15 ppg cement to surface

Corrective Action: _____ Date: _____

Workover

Comment: Yetter Rig 7

Corrective Action: _____ Date: _____

Attached Documents

You can go to COGCC Images (<https://cogcc.state.co.us/weblink/>) and search by document number:

Document Num	Description	URL
688305602	PADCO Sharp-Blake 2-A PA	http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4915168