

**FORM  
INSP**Rev  
X/15

# State of Colorado

## Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203  
Phone: (303) 894-2100 Fax: (303) 894-2109



Inspection Date:

08/29/2019

Submitted Date:

09/09/2019

Document Number:

693900742**FIELD INSPECTION FORM**

Loc ID 326128 Inspector Name: ROY, CATHERINE On-Site Inspection ☐ 2A Doc Num: \_\_\_\_\_

**Operator Information:**OGCC Operator Number: 10000Name of Operator: BP AMERICA PRODUCTION COMPANYAddress: 1199 MAIN AVENUE SUITE 101City: DURANGO State: CO Zip: 81301**Status Summary:**☐ THIS IS A FOLLOW UP INSPECTION☒ FOLLOW UP INSPECTION REQUIRED☐ NO FOLLOW UP INSPECTION REQUIRED**Findings:**6 Number of Comments3 Number of Corrective Actions☒ Corrective Action Response Requested

**ANY CORRECTIVE ACTION(S) FROM  
PREVIOUS INSPECTIONS THAT HAVE NOT  
BEEN ADDRESSED ARE STILL APPLICABLE**

**Contact Information:**

| Contact Name | Phone | Email               | Comment                         |
|--------------|-------|---------------------|---------------------------------|
| ,            |       | SanJuanCOGCC@bp.com | <a href="#">All Inspections</a> |
| Beebe, Sabre |       | sabre.beebe@bpx.com | <a href="#">All Inspections</a> |

**Inspected Facilities:**

| Facility ID | Type | Status | Status Date | Well Class | API Num   | Facility Name   | Insp Status |
|-------------|------|--------|-------------|------------|-----------|-----------------|-------------|
| 215921      | WELL | PR     | 12/31/2001  | GW         | 067-07526 | FRANK DAVIS A 1 | RI          |

**General Comment:**

[This is an interim reclamation and stormwater inspection.](#)



**Reclamation - Storm Water - Pit****Interim Reclamation:**

Date Interim Reclamation Started: \_\_\_\_\_ Date Interim Reclamation Completed: \_\_\_\_\_

Land Use: \_\_\_\_\_

Comment: \_\_\_\_\_

**1002 SITE PREPARATION AND STABILIZATION**

1002a. FENCING \_\_\_\_\_

Comment \_\_\_\_\_

Corrective Action \_\_\_\_\_

Date \_\_\_\_\_

1002b. SOIL REMOVAL AND SEGREGATION \_\_\_\_\_

Comment \_\_\_\_\_

Corrective Action \_\_\_\_\_

Date \_\_\_\_\_

1002c. PROTECTION OF SOILS \_\_\_\_\_

Comment \_\_\_\_\_

Corrective Action \_\_\_\_\_

Date \_\_\_\_\_

1002E. SURFACE DISTURBANCE MINIMIZATION \_\_\_\_\_

Comment \_\_\_\_\_

Corrective Action \_\_\_\_\_

Date \_\_\_\_\_

1003a. Waste and Debris removed? \_\_\_\_\_

Comment

Small pieces of trash and debris observed within the southeastern project area. Valve tag observed on the ground should be placed where intended. See attached photos.

Corrective Action

Remove waste and debris.

Date 09/20/2019

Unused or unneeded equipment onsite? Pass

Comment \_\_\_\_\_

Corrective Action \_\_\_\_\_

Date \_\_\_\_\_

Pit, cellars, rat holes and other bores closed? \_\_\_\_\_

Comment \_\_\_\_\_

Corrective Action \_\_\_\_\_

Date \_\_\_\_\_

Guy line anchors marked? \_\_\_\_\_

Comment \_\_\_\_\_

Corrective Action \_\_\_\_\_

Date \_\_\_\_\_

- 1003b. Area no longer in use? \_\_\_\_\_ Production areas stabilized ? \_\_\_\_\_
- 1003c. Compacted areas have been cross ripped? \_\_\_\_\_
- 1003d. Drilling pit closed? \_\_\_\_\_ Subsidence over on drill pit? \_\_\_\_\_
- Cuttings management: \_\_\_\_\_
- 1003e. Areas no longer needed for drilling or subsequent operations for have been re-vegetated to 80% of pre-existing? \_\_\_\_\_
- Production areas have been stabilized? \_\_\_\_\_ Segregated soils have been replaced? \_\_\_\_\_

**RESTORATION AND REVEGETATION**Cropland

Top soil replaced \_\_\_\_\_ Recontoured \_\_\_\_\_ Perennial forage re-established \_\_\_\_\_

Non-Cropland

Top soil replaced \_\_\_\_\_ Recontoured \_\_\_\_\_ 80% Revegetation \_\_\_\_\_ In \_\_\_\_\_

## 1003e. INTERIM VEGETATION TRANSECT

TRANSECT RESULTS OF DISTURBED AREA% \_\_\_\_\_

TRANSECT RESULTS OF REFERENCE AREA% \_\_\_\_\_

TOTAL % OF DESIRABLE VEGETATION COVER \_\_\_\_\_

VEGETATIVE COVER \_\_\_\_\_

1003 f. Weeds Noxious weeds? \_\_\_\_\_ I \_\_\_\_\_

Comment

Noxious weeds appear to be controlled at this time. Revegetation is progressing within portions of the interim reclamation area, although bare soils within the southeastern portion need revegetation and stabilization.

Corrective Action

Bare soils within the southeastern project area need revegetation and stabilization within the fall 2019 seeding window.

Date **11/15/2019**Overall Interim Reclamation **Fail****Final Reclamation/ Abandoned Location:**

Date Final Reclamation Started: \_\_\_\_\_ Date Final Reclamation Completed: \_\_\_\_\_

Final Land Use: \_\_\_\_\_

Reminder: \_\_\_\_\_

Comment: \_\_\_\_\_

Well plugged \_\_\_\_\_ Pit mouse/rat holes, cellars backfilled \_\_\_\_\_

Debris removed \_\_\_\_\_ No disturbance /Location never built \_\_\_\_\_

Access Roads Regraded \_\_\_\_\_ Contoured \_\_\_\_\_ Culverts removed \_\_\_\_\_

Gravel removed \_\_\_\_\_

Location and associated production facilities reclaimed \_\_\_\_\_ Locations, facilities, roads, recontoured \_\_\_\_\_

Compaction alleviation \_\_\_\_\_ Dust and erosion control \_\_\_\_\_

Non cropland: Revegetated 80% \_\_\_\_\_ Cropland: perennial forage \_\_\_\_\_

Weeds present \_\_\_\_\_ Subsidence \_\_\_\_\_

## 1004.d. FINAL VEGETATION TRANSECT

TRANSECT RESULTS OF DISTURBED AREA% \_\_\_\_\_

TRANSECT RESULTS OF REFERENCE AREA% \_\_\_\_\_

TOTAL % OF DESIRABLE VEGETATION COVER \_\_\_\_\_

VEGETATIVE COVER \_\_\_\_\_

Comment: \_\_\_\_\_

Corrective Action: \_\_\_\_\_

Date \_\_\_\_\_

Overall Final Reclamation \_\_\_\_\_ Well Release on Active Location ☐ Multi-Well Location ☐

**Storm Water:**

| Loc Erosion BMPs | BMP Maintenance | Lease Road Erosion BMPs | Lease BMP Maintenance | Chemical BMPs | Chemical BMP Maintenance | Comment |
|------------------|-----------------|-------------------------|-----------------------|---------------|--------------------------|---------|
|                  |                 |                         |                       |               |                          |         |

Comment: Erosional channeling is occurring where concentrated stormwater flows off of the eastern project area.

Corrective Action: Stormwater erosion and sedimentation needs to be controlled within the project area. Stormwater controls need to be selected, sized, installed, and maintained using good engineering practices such as those described in CDOT manuals for erosion control.

Date: 09/20/2019

Pits: ☒ NO SURFACE INDICATION OF PIT

**Attached Documents**

You can go to COGCC Images (<https://cogcc.state.co.us/weblink/>) and search by document number:

| Document Num | Description       | URL   |
|--------------|-------------------|---|
| 693900749    | Inspection Photos | <a href="http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4932066">http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4932066</a> |