



Partner Summary Report

Date: 10/18/2013

Report #: 5

Well Name: STATE PC AB16-09

DOL:

Spud Date: 5/14/2010

Well Header

Well Name STATE PC AB16-09	API 05-123-31496	County/Parish WELD	State/Province COLORADO	Total Depth All (TVD) (ftKB) ORIGINAL HOLE - 9,215.6	Current PBTD (ftKB) ORIGINAL HOLE - 9,152.0		
Spud Date 5/14/2010	TD Date 5/19/2010	Rig Release Date 5/22/2010		First Gas Sales			
Actual Latitude (°) 40.57136528	Actual Longitude (°) -104.54748248	Quarter 3 NE	Quarter 4 SE	Section 16	Township 7	Township N/S Dir N	Range E/W Dir W

Job: COMPLETION/WORKOVER , Job Start Date: 10/10/2013 13:30

Objective MECHANICAL INTEGRITY TEST	AFE Number 142553
--	----------------------

Report Start Date 10/17/2013 06:00	Report End Date 10/18/2013 06:00	Operations Summary 10/17/13 CREW TO LOCATION. HELD SAFETY MTG. IWP 0/0# SURF 0#. FINISH LAYING DOWN 200 JTS 2 7/8" TBG. SB 82 JTS. RU NABORS WIRE LINE. PICKED UP CIBP AND SETTING TOOL TIH AND SET CIBP AT 8815' POOH W/SETTING TOOL. PICKED UP DUMP BAILER AND 2 SKS CEMENT TIH AND DUMP 2 SKS CMT ON TOP OF CIBP. POOH W/DUMP BAILER. RD NABORS. TIH W 82 JTS 2 7/8 TBG AND CIRCULATED FOR 1 HR. POOH LAYING DOWN 82 JTS 2 7/8 TBG. LOAD CSG W/H2O. ND BOPS AND WELL HEAD. NU FRAC VALVE. SECURE WELL CLEAN UP LOCATION. RDMOL
---------------------------------------	-------------------------------------	--