

**FORM
INSP**

Rev
X/15

**State of Colorado
Oil and Gas Conservation Commission**

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Inspection Date:

10/22/2019

Submitted Date:

10/25/2019

Document Number:

688306098

FIELD INSPECTION FORM

Loc ID: 317113 Inspector Name: Sherman, Susan On-Site Inspection: 2A Doc Num: _____

Status Summary:

- THIS IS A FOLLOW UP INSPECTION
- FOLLOW UP INSPECTION REQUIRED
- NO FOLLOW UP INSPECTION REQUIRED

Operator Information:

OGCC Operator Number: 24500
Name of Operator: PADCO LLC
Address: P O BOX 5275
City: BEVERLY HILLS State: CA Zip: 90209-

Findings:

- 5 Number of Comments
- 0 Number of Corrective Actions
- Corrective Action Response Requested

ANY CORRECTIVE ACTION(S) FROM PREVIOUS INSPECTIONS THAT HAVE NOT BEEN ADDRESSED ARE STILL APPLICABLE

Contact Information:

Contact Name	Phone	Email	Comment
Crumley, Tim	(970) 768-5658	tcrumley@tcrumleypumpingsevice.com	Pumper
Richmond, Dan	(918) 630-9912	dan@dsrinc.net	Field Operations Manager

Inspected Facilities:

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status
236435	WELL	SI	02/10/2015	OW	121-08925	WRIGHT 1-D	PA

General Comment:

PA Inspection

Inspected Facilities

Facility ID: 236435 Type: WELL API Number: 121-08925 Status: SI Insp. Status: PA

Cement

Cement Contractor

Contractor Name: Yetter Contractor Phone: _____

Surface Casing

Cement Volume (sx): _____ Circulate to Surface: _____
 Cement Fall Back: _____ Top Job, 1" Volume: _____

Intermediate Casing

Cement Volume (sxs): _____ Good Return During Job: _____

Production Casing

Cement Volume (sx): _____ Good Return During Job: _____

Plugging Operations

Depth Plugs(feet range): 4725 2179 310 0 Cement Volume (sx): 102

Good Return During Job: _____ Cement Type: 14.5 and 15 ppg

Comment: 10/22/2019
 BrandX wireline set CIBP at 4725' with 2 sxs
 10/23/2019
 BrandX wireline cut casing at 2179' (verified with DS)
 shut down for wind
 10/24/2019
 Yetter pumped 40 sxs at 2198' (no tag required per DS), 50 sxs at 310' and tagged at 67'
 above the shoe (190'), will pump 10 sxs at surface (DNW, pumper and pusher were in
 contact with inspector)
 10/25/2019
 Inspector observed cement to surface inside casing (see attached photo). Wellhead
 being excavated for capping.

Corrective Action: _____ Date: _____

Workover

Comment: Yetter Rig/Randy and Ron

Corrective Action: _____ Date: _____

Attached Documents

You can go to COGCC Images (<https://cogcc.state.co.us/weblink/>) and search by document number:

Document Num	Description	URL
688306098	INSPECTION APPROVED	http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4973746
688306135	PADCO LLC, Wright 1-D PA rig	http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4973729
688306136	PADCO LLC, Wright 1-D PA wireline	http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4973730
688306137	PADCO LLC, Wright 1-D PA rig	http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4973731
688306180	PADCO LLC, Wright 1-D PA well sign	http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4973732
688306181	PADCO LLC, Wright 1-D PA cement to surface	http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4973733
688306182	PADCO LLC, Wright 1-D PA casing pulled	http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4973734

688306183	PADCO LLC, Wright 1-D PA casing cut	http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4973735
688306184	PADCO LLC, Wright 1-D PA wellhead excavation	http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4973736