

State of Colorado
Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:

401901302

Date Received:

01/10/2019

FIR RESOLUTION FORM

Overall Status: CAC

CA Summary:

1 of 1 CAs from the FIR responded to on this Form

1 CA Completed
0 Factual Review Request

OPERATOR INFORMATION

OGCC Operator Number: 10412

Name of Operator: AUSCO PETROLEUM INC

Address: 113 N SANTA FE AVENUE

City: FLORENCE State: CO Zip: 81226

Contact Name and Telephone:

Name: _____

Phone: () _____ Fax: () _____

Email: _____

Additional Operator Contact:

Contact Name

Phone

Email

Tim Hart

303-999-5420

thart@fremontpetroleum.com

COGCC INSPECTION SUMMARY:

FIR Document Number: 691401728

Inspection Date: 12/31/2018

FIR Submit Date: 12/31/2018

FIR Status: _____

Inspected Operator Information:

Company Name: AUSCO PETROLEUM INC

Company Number: 10412

Address: 113 N SANTA FE AVENUE

City: FLORENCE State: CO Zip: 81226

LOCATION - Location ID: 459837

Location Name: JW Powell Number: 23-35 County: FREMONT

Qtrqr: NESW Sec: 35 Twp: 19S Range: 70W Meridian: 6

Latitude: 38.348638 Longitude: -105.190784

FACILITY - API Number: 05-043-00 Facility ID: 459836

Facility Name: JW Powell Number: 23-35

Qtrqr: NESW Sec: 35 Twp: 19S Range: 70W Meridian: 6

Latitude: 38.348638 Longitude: -105.190784

CORRECTIVE ACTIONS:

1 ☒ CA# 121431

Corrective Action: Install or build stormwater mitigations according to COA's included on form 2A 401809603

Date: 01/03/2019

Response: CA COMPLETED

Date of Completion: 01/05/2019

Operator Comment: Operator built dirt berms (secondary containment) around perimeter of pad by 12/21/18. Straw wattles (tertiary containment) were placed and staked by 12/27/18. Sediment traps, enforced with rip-rap were completed at two outfall locations on the downslope of the pad on 12/28/18. Culverts and rip-rap were placed in downgrade areas of the creek crossing by 12/29/18 and an elevated speed bump constructed from road base was installed across the down-grade of the pad (at the road exit) on 1/5/19.

COGCC Decision: Approved via an AMI

COGCC
Representative:

OPERATOR COMMENT AND SUBMITTAL

Comment: Operator, with advice from environmental consulting group, implemented SWM BMPS, according to COAs as follows:
12/21/18: completed secondary containment around perimeter of pad
12/27/18: completed tertiary containment around secondary containment
12/28/18: built sediment traps at outfall locations
12/29/18: installed culverts and rip-rap in creek crossing
01/05/19: completed isolation of pad with speed-bump constructed of road-base

I hereby certify that the statements made in this form are, to the best of my knowledge, true, correct, and complete.

Print Name: Tim Hart

Signed: _____

Title: President & CEO

Date: 1/10/2019 5:03:33 PM

ATTACHMENT LIST

View Attachments in Imaged Documents on COGCC website (<http://ogccweblink.state.co.us/>) - Search by Document Number.

<u>Document Number</u>	<u>Description</u>
401901302	FIR RESOLUTION SUBMITTED
401901485	SWM 2ndary & Tertiary Berm on SE Downgrade
401901488	SWM Road base speed bump exiting pad
401901489	SWM 2ndary & Tertiary Berm on NE downgrade
401901490	SWM Sediment trap at NE corner
401901491	SWM Sediment control from hillside
401901495	SWM 2ndary & Tertiary Berm on SE Downgrade

Total Attach: 7 Files