

Donnelly Casing Pulling Co.

Phone 522-1410

P.O. Box 791
Sterling, Colorado 80751

RECEIVED
OCT 10 1984

Donnelly
OCT 22 1984

COLO. OIL & GAS CONS. COMM.

SOLD TO Mr. Frank Walsh
Box 30
Sterling, Colorado 80751

INVOICE DATE 10-9-84

WELL Ashbaugh #1



INVOICE NO. 85-0011

FOR INFORMATION ONLY.

459' 4 1/2" OD Casing @	70¢ per Foot	\$ 321.30
Day Work, 97 hours @	\$50.00 per hour	4850.00
Cement, 45 sacks @	\$7.00 each + tax	326.03
Shots, 2 @	\$30.00 per shot	60.00
Pump Job, 1 @	\$550.00 per job	550.00
Hauled pump to & from Lease:		
Mack Truck, 4 hours @	\$42.00 per hour	168.00
10% fuel surcharge		16.80
Water Truck, 25 hours @	\$38.00 per hour	950.00
10% fuel surcharge		95.00
1200' 1" Tubing @	20¢ per foot	240.00
Vacuum Truck, 10 hours @	\$43.00 per hour	430.00
10% fuel surcharge		43.00
Welder, 4 hours @	\$21.00 per hour	84.00
		<u>\$8134.13</u>

DATE	DAY WORK	REMARKS
1-17-84	2 hours	Moved unit. Dug cellar. Checked in to 5300'.
1-18-84	9 hours	Set in floor. Worked pipe to 13".
1-20-84	8 hours	Pumped plug to 6000'. Worked pipe. Ran a rock bridge. Dumped 5 sacks cement on bridge. Water truck, 4 hours. Pump job.
1-26-84	10 hours	Worked pipe. Ran 24 joints 1" tubing. Water truck, 10 hours.
1-27-84	10 hours	Pumped 60 bbls. mud. 1" tubing stuck. Ran 14 joints 1". Pumped 30 bbls. mud and 5 bbls. oil down 26 joints 1". Pulled 14 joints 1". Vacuum Truck, 10 hours.
1-28-84	8 hours	Pulled 26 joints 1". Shot a hole at 1600'. Pumped 10 bbls. oil and 22 bbls. water. Water truck, 6 hours.
1-31-84	4 hours	Worked pipe. Pulled off. Pulled 2 joints. Tore out floor.
3-30-84	10 hours	Moved unit. Set in floor. Fished pipe. Worked pipe to 9".
3-31-84	8 hours	Checked in to 6000'. Ran 100' of sand. Dumped 5 sacks cement on sand.

Donnelly Casing Pulling Co.

Phone 522-1410

P.O. Box 791
Sterling, Colorado 80751

RECEIVED
OCT 22 1984
COLO. OIL & GAS CONS. COMM.
Bob Donnelly

SOLD TO Mr. Frank Walsh
Box 30
Sterling, Colorado 80751

INVOICE DATE 10-9-84

WELL Ashbaugh #1.

INVOICE NO. 84-0011, continued

DATE	DAY WORK	REMARKS
4-1-84	8 hours	Shot hole at 1500'. Pumped 20 bbls. water. Water truck, 5 hours.
4-6-84	8 hours	Worked pipe to 12".
4-7-84	8 hours	Worked pipe to 17". Pulled off. Pulled 14 joints.
4-11-84	4 hours	Tore out floor. Set 25 sacks cement in and out bottom of surface at 109'. Filled with mud to 30'. Set 10 sacks cement in top, to 3' below ground level. Welded on cap.

WELL COMPLETE

THANK YOU

