

# COLORADO OIL AND GAS CONSERVATION COMMISSION SUNDRY NOTICES AND REPORTS OF WELLS



SEP 23 1954

OIL & GAS  
CONSERVATION COMMISSION

(Indicate nature of data by checking below)

Notice of intention to drill (attach plat) XXX  
 Notice of intention to change plans \_\_\_\_\_  
 Notice of date for test of water shut-off \_\_\_\_\_  
 Report on result of test of water shut-off \_\_\_\_\_  
 Notice of intention to re-drill or repair well \_\_\_\_\_  
 Notice of intention to clean out well \_\_\_\_\_  
 Statement of shooting \_\_\_\_\_  
 Statement of perforating \_\_\_\_\_  
 Notice to pull or otherwise alter casing \_\_\_\_\_  
 Notice of intention to abandon well \_\_\_\_\_  
 Report of work done on well since previous report \_\_\_\_\_

Locate Well Correctly

		34	
x			

Notice to do work ☒  
 Report of work done ☐

Land: Fee and Patented ☒  
 State ☐

Lease No. \_\_\_\_\_

Colorado  
 State

Logan  
 County

West  
Minto Northwest  
 Field

4 Rodeman C-SW-SW/4 34 9N 53W 6TH  
 (Well No.) (Lease) (1/4 Sec.) (Sec.) (Twp.) (Range) (Meridian)

The Well is located XXXX(N) of Section Line and XXXXX(E) of  
Section Line C SW SW of Sec. 34 (S)x (W)x

The elevation above sea level is 4106 Ft. KB. Est.

Details of Plan of Work: (State names of and expected depths to objective sands.

Show sizes, weights, and length of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work.)

To drill & test subject well to the "J" Sand of the Graneros Series. Surface Casing: 9-5/8" Armco to be set at approx. 210' KB & cemented with 160 sax & circulated to surface. WOC 24 hours. Production Casing: 5 1/2" OD 15.5#, J-55 casing to be set thru the oil producing zone of the "J" Sand. Use centralizers & rotating type scratchers thru the "D" & "J" Sands & cement with 150 sax with 3% gel. WOC 72 hrs. Coring: None planned. Testing: DST if content of sands based on electric log is questionable. Logging: Electric log from TD to surface casing. Detail from TD to approx. 100' above the Niobrara. Microlog & Laterolog from TD to 25' above the "D" Sand. Run Gamma Ray log in conjunction with perforating. Drilling Time: Use Geograph from 210' to TD. Drift Surveys: At 50' intervals to 300'; thereafter at 250' intervals. Depth Measurements: SIM of drill pipe at approx. 150' above the Greenhorn, prior to DST & at TD. Samples: Collect 10' samples from 50' above expected top of Niobrara to 50' above expected top of "D" Sand; thereafter collect 5' samples to TD. Completion Program: Whenever practicable completion will be with rotary. Set 5 1/2" casing thru pay, displace cement with thin mud. WOC 8 hrs. & run temperature survey. Run tubing with 4-3/4" bit. Drill cement to the oil-water contact of the "J" Sand. Displace mud with water & water with oil, pull tubing, run Gamma Ray survey. Use Gamma Ray for top & perforate the better developed oil sand from electric log. Run tubing with seating nipple and move out rotary. Move in B-A unit, run pump & rods & pump test well on the beam.

Approved: SEP 23 1954

Date September 22, 1954

Company BRITISH-AMERICAN OIL PROD. CO.

Address 301 Insurance Bldg., Denver, Colo.

By S. W. Conway

Title District Engineer

Submit reports of proposed work, for approval, on this form in Duplicate for patented lands and in Triplicate for school and state lands.