



00374682

RECEIVED

JUN 9 1972

COLO. OIL & GAS CONS. COMM.

Unit No. 35
(Check for csg leak)

TD 5300. PB 4923. Prep to drill out retainer. Pulled tbg and ran 2 3/8" tbg w/3 1/2" bit. Tagged cmt retainer at 4312. SD overnight. AUG 3 1971

Unit No. 35
(Check for csg leak)

TD 5300. PB 4923. Swab testing csg sqz. WOC total of 37 hrs. Drld hard cmt from 4312-4385 and cmt stringers to 4400. Circ hole clean. Press tested csg to 1200 psi, held ok. Swbd hole down to 3000'. SD overnight. AUG 4 1971

Unit No. 35
(Check for csg leak)

TD 5300. PB 4923. Pulling tbg. Swbd hole down to 4400'. Swbd dry, no fluid entry. Sqz job held ok. Drld CIBP at 4790 and pushed to PBTD. Circ hole clean. SD overnight. AUG 5 1971

Unit No. 35

TD 5300. PB 4923. REPAIR OF CSG LEAK COMPLETE. Pulled tbg. Ran Reda pump and equipment. Released rig 6 p.m. 8/5/71. AUG 6 1971
FINAL REPORT.