

OIL AND

SION

APR 15 1966



99999999

OIL CONSERVATION COMMISSION

File in duplicate for Patented and Federal lands.
File in triplicate for State lands.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		6. IF INDIAN, ALLOTTEE OR TRIBE NAME	
2. NAME OF OPERATOR The British-American Oil Producing Company		7. UNIT AGREEMENT NAME	
3. ADDRESS OF OPERATOR P. O. Box 180, Denver, Colorado 80201		8. FARM OR LEASE NAME Rieke "D"	
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface At proposed prod. zone 668' FNL & 1987' FWL		9. WELL NO. 1	
14. PERMIT NO.		10. FIELD AND POOL, OR WILDCAT Horsetail	
15. ELEVATIONS (Show whether DF, RT, GR, etc.) 4230' KB		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA 2-9N-54W	
		12. COUNTY OR PARISH Logan	
		13. STATE Colorado	

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

This well was sold to Art Skaer, Inc., 924 Patterson Bldg., Denver, Colorado.

MIRU. Ran sand from 5150' to 4950'. Dumped 5 sacks cement to 4912'. Worked casing to 38" tension. Shot at 4410', came loose, pulled 4399' 5-1/2" OD casing. Mud to 212', dumped 10 sacks cement to 180', mud to 20', run 5 sacks cement to base cellar and welded on cap.

DVR	
WRS	
HHM	
JAM	
FJP	✓
JJD	✓
FILE	

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE District Superintendent

DATE

4-14-66

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

APR 18 1966

CONDITIONS OF APPROVAL, IF ANY:



00241506