

State of Colorado  
Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203  
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:

401991176

Date Received:

04/01/2019

FIR RESOLUTION FORM

Overall Status: CAC

CA Summary:

2 of 2 CAs from the FIR responded to on this Form

2 CA Completed  
0 Factual Review Request

OPERATOR INFORMATION

OGCC Operator Number: 10412

Name of Operator: AUSCO PETROLEUM INC

Address: 113 N SANTA FE AVENUE

City: FLORENCE State: CO Zip: 81226

Contact Name and Telephone:

Name: \_\_\_\_\_

Phone: ( ) \_\_\_\_\_ Fax: ( ) \_\_\_\_\_

Email: \_\_\_\_\_

Additional Operator Contact:

Contact Name	Phone	Email
<u>Harkins, Liz</u>	<u>303-233-2232/719-429-4513</u>	<u>Lharkins@austinexploration.com</u>
<u>Hart, Tim</u>		<u>thart@fremontpetroleum.com</u>
<u>Goss, Aaron</u>	<u>303-495-0327</u>	<u>agoss@fremontpetroleum.com</u>

COGCC INSPECTION SUMMARY:

FIR Document Number: 693900030

Inspection Date: 03/07/2019

FIR Submit Date: 03/07/2019

FIR Status: \_\_\_\_\_

Inspected Operator Information:

Company Name: AUSCO PETROLEUM INC

Company Number: 10412

Address: 113 N SANTA FE AVENUE

City: FLORENCE State: CO Zip: 81226

LOCATION - Location ID: 439554

Location Name: Pathfinder C-18 Number: 4 County: FREMONT

Qtrqtr: NENE Sec: 18 Twp: 20S Range: 69W Meridian: 6

Latitude: 38.312172 Longitude: -105.147236

FACILITY - API Number: 05-043- -00 Facility ID: 439553

Facility Name: Marco Polo Number: 1

Qtrqtr: NENE Sec: 18 Twp: 20S Range: 69W Meridian: 6

Latitude: 38.312172 Longitude: -105.147236

CORRECTIVE ACTIONS:

1 ☒ CA# 123019

Corrective Action: Revegetation needs to be conducted within the disturbance area adjacent to the access road, northwest of the well pad within the spring 2019 seeding window, by April 1, 2019. If this area was recently seeded, revegetation needs to be monitored and if desirable vegetative cover is not increasing, then additional seeding activities will be required by November 1, 2019.

Date: 04/01/2019

Response: CA COMPLETED

Date of Completion: 04/01/2019

Operator Comment: In accordance with rule 1003.e., revegetation adjacent to the access road northwest of the pad was completed. Additional areas were reseeded given the stormwater BMP installation, repairs, and maintenance completed in accordance with this FIR. Numerous photos attached.

COGCC Decision: Approved pending re-inspection

COGCC Representative:

2 ☒ CA# 123020

Corrective Action: Stormwater controls need to be installed to stabilize erosion within the project area.

Date: 04/12/2019

Response: CA COMPLETED

Date of Completion: 04/01/2019

Operator Comment: In accordance with Rule 1002.f., additional stormwater controls and BMPs have been installed, repaired, and maintained within the entire project area. Sediment accumulation has been removed, slopes on NW SE and SW portions of pad have been regraded to a 3:1 ratio, road and pad have been re-graded, ditches with check dams have been installed road and pad, wattles installed, sediment trap installed, culvert with rip-rap protection installed on road, erosion control blankets and turf reinforcement mats have been installed where appropriate, grading and seeding have been completed. Location is included on scheduled stormwater inspections, as required. Numerous photos attached.

COGCC Decision: Approved pending re-inspection

COGCC Representative:

#### OPERATOR COMMENT AND SUBMITTAL

Comment:

I hereby certify that the statements made in this form are, to the best of my knowledge, true, correct, and complete.

Print Name: Chris Del Hierro

Signed: \_\_\_\_\_

Title: Agent

Date: 4/1/2019 3:46:03 PM

### ATTACHMENT LIST

View Attachments in Imaged Documents on COGCC website (<http://ogccweblink.state.co.us/>) - Search by Document Number.

<u>Document Number</u>	<u>Description</u>
401991176	FIR RESOLUTION SUBMITTED
401991346	New culvert at low spot on road
401991361	Roadside ditch w checks
401991428	erosion control
401991435	Photo of overall pad looking south, prior to seed
401992017	Sediment removed, ditch maintained, rock checks installed, hydromulch/seed
401992025	Slope recontoured to 3:1, erosion control blanket, hydromulch/seed
401992049	Pad from a distance showing access roads and various BMPs
401992061	pad recontoured, ECB installed, straw wattle, hydromulch/seed

Total Attach: 9 Files