

STATE OF COLORADO
OIL AND GAS CONSERVATION COMMISSION
DEPARTMENT OF NATURAL RESOURCES



File in duplicate for Patented and Federal lands.
File in triplicate for State lands.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		5. LEASE DESIGNATION & SERIAL NO.	
2. NAME OF OPERATOR Mr. R. E. Hibbert		6. IF INDIAN, ALLOTTEE OR TRIBE NAME	
3. ADDRESS OF OPERATOR 1500 Houston Club Bldg., Houston, Texas 77002		7. UNIT AGREEMENT NAME	
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface At proposed prod. zone		8. FARM OR LEASE NAME Kejr 51832	
14. PERMIT NO.		9. WELL NO. #1	
15. ELEVATIONS (Show whether DF, RT, GR, etc.)		10. FIELD AND POOL, OR WILDCAT Last Chance	
		11. SEC., T. R., M., OR BLK. AND SURVEY OR AREA Sec. 26-3S-56W	
		12. COUNTY Wash.	13. STATE Colo.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

TEST WATER SHUT-OFF

☐
☐
☐
☐

PULL OR ALTER CASING

☐
☐
☐
☐

WATER SHUT-OFF

☐
☐
☐

REPAIRING WELL

☐
☐
☐
☒

FRACTURE TREAT

MULTIPLE COMPLETE

FRACTURE TREATMENT

ALTERING CASING

SHOOT OR ACIDIZE

ABANDON

SHOOTING OR ACIDIZING

ABANDONMENT*

REPAIR WELL.

CHANGE PLANS.

(Other)

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

18. Date of work 9-23-88 through 9-28-88

* Must be accompanied by a cement verification report.

Ran sand from 5021' to 4950'. Dumped 5 sacks cement on sand. Set 20 sacks cement from 150' to 90'. Filled with mud to 30'. Set 10 sacks cement to 4' below ground level. Welded on cap.

RECEIVED

MAY 26 1989

COLO. OIL & GAS CONS. COMM.

Field inspection dated 12-21-88 indicates this work is incomplete.

19. I hereby certify that the foregoing is true and correct

SIGNED

R. E. Hibbert

DONNELLY CASING PULLING CO.

TITLE President

DATE 5-18-89

(This space for Federal or State office use)

APPROVED BY

[Signature]

TITLE

SUPR. ENGINEER

DATE 7/11/89

CONDITIONS OF APPROVAL, IF ANY:

Final inspection 6-22-89 approves P.A.

FOR OFFICE USE ONLY
1
2
3
4
5