



Well History

Well Name: Zahourek 32-31

API 05123272860000		Surface Legal Location SWNE 31 7N 63W		Field Name Wattenberg		State CO		Well Configuration Type Vertical					
Ground Elevation (ft) 4,760.00		Original KB Elevation (ft) 4,770.00		KB-Ground Distance (ft) 10.00		Spud Date 10/11/2006 00:00		Rig Release Date 10/15/2006 00:00		On Production Date 11/29/2006		Abandon Date 1/7/2020	

Daily Operations

Start Date	Summary	End Date
1/6/2020	ENSIGN 354, ZAHOUREK 32-31 DIRECTIONS CR 74 & 63 N .7, NW .2, S .1 INTO LOC TBG-500 PSI CSG-500 PSI SURFACE-0PSI HELD SAFETY MEETING. R/U DERRICKS. LOADED CSG AND TBG. ESTABLISHED CIRCULATION. ROLLED GAS OUT OF WELLBORE. N/U BOP'S. TOOH TO DERRICKS W/ 60 JTS TBG. L/D 155 JTS ON TRAILER. R/U SUREFIRE WIRELINE SERVICES. HELD SAFETY MEETING. P/U STS 10K CIBP AND CORRELATED WITH LOGS AND SET CIBP @ 6904'. L/D SETTING TOOL. RIH AND DUMP BAIL 2 SXS CEMENT ON TOP PLUG. LOADED CSG AND PRESSURE TEST CSG TO 1000 PSI. HELD FOR 15 MIN. TEST GOOD. P/U 2ND STS 10K CIBP AND CORRELATED WITH LOGS AND SET CIBP @ 6620'. L/D SETTING TOOL. RIH AND DUMP BAIL 2 SXS CEMENT ON TOP PLUG. SWI, CREW TO YARD.	1/6/2020
1/7/2020	ENSIGN 354, ZAHOUREK 32-31 DIRECTIONS CR 74 & 63 N .7, NW .2, S .1, INTO LOC CSG-0 PSI SURFACE-0PSI R/U PICK TESTING. PERFORMED A MIT TO 500 PSI. HELD FOR 15 MIN. TEST GOOD. N/D BOP'S AND WELLHEAD. P/U STS CSG SPEAR. UNLANDED CSG @ 90K. PERFORMED A STRETCH CACULATION DETERMINED CSG TO BE FREE TO 1200'. L/D SPEAR. N/U 8 5/8 SPOOL AND BOP'S. R/U SURESHOT WIRELINE CREW. RIH W/ JET CUTTER AND CORRELATED W/ LOGS AND CUT CSG @ 750'. R/D WIRELINE CREW. L/D 20 JTS 4.5 10.5# CSG ON TRAILER. TIH W/ 60 JTS TBG EOT @ 1900'. LOADED TBG COULDN'T ESTABLISH CIRCULATION. PUMPED 85 BBLS FINALLY BROKE CIRCULATION. CONDITIONED HOLE FOR 1.5 HRS. R/U NEXTIER CEMENT CREW. HELD SAFETY MEETING. PRESSURE TEST LINES TO 2000 PSI. TEST GOOD. MIXED AND PUMPED 35 SXS (8.3 BBLS) OF 14.8 TYPE III CEMENT FROM 1900' TO 1379'. DISPLACED TBG W/ 5.3 BBLS TO BALANCE PLUG OUT. L/D 35 JTS TBG ON TRAILER LEAVING 25 JTS EOT @ 800'. R/U NEXTIER CEMENT CREW. MIXED AND PUMPED 240 SXS (57 BBLS) OF 14.8 TYPE III CEMENT FROM 800' TO SURFACE. L/D 25 JTS TBG ON TRAILER. N/D BOP'S. TOPPED WELL OFF WITH 8 SXS (2 BBLS) OF 14.8 TYPE III CEMENT. R/D DERRICKS P/U HARDLINES. DUG UP WELLHEAD 6' BELOW GROUND. CUT AND CAPPED WELLHEAD. WELDED MARKER PLATE. TURNED WELL OVER TO CONSTRUCTION DEPT. THIS IS FINAL REPORT. SOLD 20 JTS OF 4.5 11.6# CSG & 215 JTS OF 2 3/8 J-55 8RD TBG TO KARST.	1/7/2020