

State of Colorado
Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:

402078215

Date Received:

06/19/2019

FIR RESOLUTION FORM

Overall Status: CAC

CA Summary:

2 of 2 CAs from the FIR responded to on this Form

2 CA Completed
0 Factual Review Request

OPERATOR INFORMATION

OGCC Operator Number: 10000

Name of Operator: BP AMERICA PRODUCTION COMPANY

Address: 1199 MAIN AVENUE SUITE 101

City: DURANGO State: CO Zip: 81301

Contact Name and Telephone:

Name: _____

Phone: () _____ Fax: () _____

Email: _____

Additional Operator Contact:

Contact Name

Phone

Email

Sabre Beebe 970-779-9398 SanJuanCOGCC@bp.com

Sabre Beebe 970-779-9398 sabre.beebe@bpx.com

COGCC INSPECTION SUMMARY:

FIR Document Number: 680603405

Inspection Date: 11/28/2018

FIR Submit Date: 12/18/2018

FIR Status: _____

Inspected Operator Information:

Company Name: BP AMERICA PRODUCTION COMPANY

Company Number: 10000

Address: 380 AIRPORT RD

City: DURANGO State: CO Zip: 81303

LOCATION - Location ID: 334011

Location Name: BAIRD GU A-M34N7W Number: 16SESW County: LA PLATA

Qtrqr: SESW Sec: 16 Twp: 34N Range: 7W Meridian: M

Latitude: 37.184729 Longitude: -107.618127

FACILITY - API Number: 05-067- -00 Facility ID: 301548

Facility Name: BAIRD A Number: 4

Qtrqr: SESW Sec: 16 Twp: 34N Range: 7W Meridian: M

Latitude: 37.184729 Longitude: -107.618127

CORRECTIVE ACTIONS:

1 ☒ CA# 121146

Corrective Action: Control weeds at the appropriate time but no later than June 1, 2019.

Date: 06/01/2019

Response: CA COMPLETED

Date of Completion: 05/31/2019

Operator Comment: Noxious weeds treated within the disturbance area on 5/31/2019 with herbicide. Please see attached photos.

COGCC Decision: Approved pending re-inspection

COGCC
Representative:

2 ☒ CA# 121147

Corrective Action: Stormwater controls need to be installed to stabilize erosion within the project area.
Corrective action date is extended to account for winter conditions and potential frozen soils.

Date: 03/01/2019

Response: CA COMPLETED

Date of Completion: 06/12/2019

Operator Comment: Rock rundown installed to manage stormwater run off of location and prevent silt travel into off lease area.
Berming installed to direct stormwater flow to rock rundown and prevent erosion chanel from occuring in other portions of the fill side of pad. Well pad graded to direct storm water to the rock rundown. See attached.

COGCC Decision: Approved pending re-inspection

COGCC
Representative:

OPERATOR COMMENT AND SUBMITTAL

Comment: Corrective actions complete.
Work on this inspection was delayed due to spring precipitation creating a mud situation that would have resulted in additional damage to pad and interim reclamation areas by equipment performing work. See attached document of work completed.
Additional work was performed on this location that was not cited in inspection to clean up operator debris and soil stains.

I hereby certify that the statements made in this form are, to the best of my knowledge, true, correct, and complete.

Print Name: Sabre Beebe

Signed:

Title: Compliance Specialist

Date: 6/19/2019 7:06:02 AM

ATTACHMENT LIST

View Attachments in Imaged Documents on COGCC website (<http://ogccweblink.state.co.us/>) - Search by Document Number.

<u>Document Number</u>	<u>Description</u>
402078215	FIR RESOLUTION SUBMITTED
402078218	Weed treatment photos
402079966	Stormwater closure

Total Attach: 3 Files