

**FORM
INSP**Rev
X/15**State of Colorado
Oil and Gas Conservation Commission**1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109

Inspection Date:

02/19/2020

Submitted Date:

02/19/2020

Document Number:

699301148**FIELD INSPECTION FORM**Loc ID 322976 Inspector Name: Revas, Robbie On-Site Inspection ☐ 2A Doc Num: _____**Operator Information:**OGCC Operator Number: 10633Name of Operator: CRESTONE PEAK RESOURCES OPERATING LLCAddress: 1801 CALIFORNIA STREET #2500City: DENVER State: CO Zip: 80202**Status Summary:**

- ☐ THIS IS A FOLLOW UP INSPECTION
- ☐ FOLLOW UP INSPECTION REQUIRED
- ☐ NO FOLLOW UP INSPECTION REQUIRED

Findings:4 Number of Comments0 Number of Corrective Actions☐ Corrective Action Response Requested**ANY CORRECTIVE ACTION(S) FROM
PREVIOUS INSPECTIONS THAT HAVE NOT
BEEN ADDRESSED ARE STILL APPLICABLE****Contact Information:**

Contact Name	Phone	Email	Comment
,		Cogcc.inspections@crestone pr.com	All Inspections

Inspected Facilities:

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status
244563	WELL	TA	07/01/2019	OW	123-12358	RASMUSSEN H UNIT 1	TA

General Comment:

LocationOverall Good: ☒**Signs/Marker:**

Type	DRILLING/RECOMP		
Comment:	Adequate		
Corrective Action:		Date:	

Emergency Contact Number:

Comment:

Corrective Action: Date:

Overall Good: ☒**Spills:**

Type	Area	Volume		
------	------	--------	--	--

In Containment: No

Comment: ☐ Multiple Spills and Releases?**Venting:**

Yes/No	NO		
Comment:			
Corrective Action:		Date:	

Flaring:

Type		
Comment:		
Corrective Action:		Date:

Inspected Facilities

Facility ID: 244563 Type: WELL API Number: 123-12358 Status: TA Insp. Status: TA

CementCement ContractorContractor Name: Swabbco

Contractor Phone: _____

Surface Casing

Cement Volume (sx): _____

Circulate to Surface: _____

Cement Fall Back: _____

Top Job, 1" Volume: _____

Intermediate Casing

Cement Volume (sxs): _____

Good Return During Job: _____

Production Casing

Cement Volume (sx): _____

Good Return During Job: _____

Plugging OperationsDepth Plugs(feet range): 5000Cement Volume (sx): 85 sxsGood Return During Job: YESCement Type: G neat

Comment: Swabbco Workover crew TOO H stand back and laying down tubing, pick up retainer TIH and set a retainer @ 5000' and pump a squeeze 85 sxs total with 10 on top of retainer @ 4975'. TOO H stand back tubing to prep for more perfs in the morning.

Corrective Action: _____

Date: _____

COGCC Comments

Comment

User

Date

COGCC Inspection Report Summary
On Wednesday 2/19/2020 at approximately 1230 hrs to 1700 hrs. I, Inspector Robbie Revas,
Conducted an on-site inspection at a Crestone Peak Resources location:

Rasmussen H unit #1

at API #05-123-12358 in Weld County Colorado.

While there, I observed Plug & Abandon operation. Form 42 Doc. # 402070268 was submitted on 6-11-2019 and Form 6 Doc # 402060647 was submitted on 6-5-2019

During this inspection I observed the Swabbco Workover crew TOO H stand back and laying down tubing, pick up retainer TIH and set retainer @ 4975'. Swabbco Cement crew pump a squeeze @ 5000', 75 sxs G neat cement with 10 on top of retainer 85 sxs total. TOO H stand back tubing to prep for more perfs in the morning.

During this inspection no compliance issues were observed:

See attached photos.

Location is snow covered, weather is snowing and overcast.

I spoke with Carl Rejas Consulting representative for Crestone Peak Resources during the days operations .

Continuing education COGCC Inspection Report Summary.

This is a summary of inspection report.

revasr

02/19/2020

Attached DocumentsYou can go to COGCC Images (<https://cogcc.state.co.us/weblink/>) and search by document number:

Document Num	Description	URL
699301149	Location pics	http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=5072121