

State of Colorado  
Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203  
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:

402278323

Date Received:

01/06/2020

FIR RESOLUTION FORM

Overall Status: CAC

CA Summary:

1 of 1 CAs from the FIR responded to on this Form

1 CA Completed  
0 Factual Review Request

OPERATOR INFORMATION

OGCC Operator Number: 10000

Name of Operator: BP AMERICA PRODUCTION COMPANY

Address: 1199 MAIN AVENUE SUITE 101

City: DURANGO State: CO Zip: 81301

Contact Name and Telephone:

Name: \_\_\_\_\_

Phone: ( ) \_\_\_\_\_ Fax: ( ) \_\_\_\_\_

Email: \_\_\_\_\_

Additional Operator Contact:

Contact Name

Phone

Email

Beebe, Sabre

sabre.beebe@bpx.com

SanJuanCOGCC@bp.com

COGCC INSPECTION SUMMARY:

FIR Document Number: 693901014

Inspection Date: 10/24/2019

FIR Submit Date: 10/31/2019

FIR Status: \_\_\_\_\_

Inspected Operator Information:

Company Name: BP AMERICA PRODUCTION COMPANY

Company Number: 10000

Address: 1199 MAIN AVENUE SUITE 101

City: DURANGO State: CO Zip: 81301

LOCATION - Location ID: 306817

Location Name: SOUTHERN UTE 15-3-N33N10W Number: 15NWSW County: LA PLATA

Qtrqtr: NWS Sec: 15 Twp: 33N Range: 10W Meridian: N  
W

Latitude: 37.100640 Longitude: -107.926297

FACILITY - API Number: 05-067- -00 Facility ID: 268620

Facility Name: SOUTHERN UTE 33-10; Number: 15-3

Qtrqtr: NWS Sec: 15 Twp: 33N Range: 10W Meridian: N  
W

Latitude: 37.100640 Longitude: -107.926297

CORRECTIVE ACTIONS:

1 ☒ CA# 133170

Corrective Action: Stormwater controls need to be installed to stabilize erosion within the project area.  
Stormwater controls need to be selected, sized, installed, and maintained using good engineering practices such as those described in CDOT manuals for erosion control.

Date: 10/26/2018

Corrective action is back-dated to document duration of non-compliance.

Response: CA COMPLETED

Date of Completion: 12/27/2019

Operator Comment: Erosion controls installed including silt trap that is armored and rock run down to reduce velocity and prevent cutting. Back filled erosional tunneling and compacted. See attached.

COGCC Decision: Approved pending re-inspection

COGCC Representative:

**OPERATOR COMMENT AND SUBMITTAL**

Comment: CA completed see attached.

I hereby certify that the statements made in this form are, to the best of my knowledge, true, correct, and complete.

Print Name: Sabre Beebe

Signed: \_\_\_\_\_

Title: Compliance Specialist

Date: 1/6/2020 4:20:11 PM

**ATTACHMENT LIST**

View Attachments in Imaged Documents on COGCC website (<http://ogccweblink.state.co.us/>) - Search by Document Number.

<b><u>Document Number</u></b>	<b><u>Description</u></b>
402278323	FIR RESOLUTION SUBMITTED
402278378	work completion

Total Attach: 2 Files