

US ROCKIES REGION  
Operation Summary Report

Well: ZABKA 11-15

Spud date: 12/26/2003

Project: COLORADO-WELD-NAD83-UTM13

Site: ZABKA 11-15

Rig name no.: BASIC 1534/1534

Event: CONST- CAP WELL WORK

Start date: 3/17/2020

End date:

Active datum: RKB @4,855.99usft (above Mean Sea Level)

UWI: 0/4/N/67/W/15/0/SWNE/6/0/0/0/0/0/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
3/6/2020	9:00 - 11:00	2.00	LOCPRP	53	B	P		ANCHORS PLUS INSTALL A STRING FENCE FOR RIG OPS.
3/16/2020	15:30 - 16:00	0.50	WO/REP	30	A	P		PJSM WITH BASIC ENERGY SERVICES, ROAD RIG AND MOVE EQUIPMENT FROM THE ZABKA 12-15, TO THE ZABKA 11-15 (0.5) MILE MOVE
	16:00 - 17:30	1.50	ABANDP	30	A	P		BLOW DOWN UPPER TREE, SPOT BASEBEAM AND EQUIPMENT, SPOT IN RIG, RIG UP UNIT, SECURE WELL
	17:30 - 18:30	1.00	ABANDP	30	G	P		RIG CREW TRAVEL TO YARD
	9:00 - 11:00	2.00	WO/REP	35	A			MIRU SLICKLINE, SITP = 1,100 PSI, SICP = 1,150 PSI, RIH W/ 2" JUC TO 7,221' ROH W/ PLUNGER, RIH W/ 2" JUC TO 7,222' ROH W/ FLOATER, RIH W/ 1.75 BLIND BOX TAGGED UP AT 7,363', ROH FLUID LEVEL N/A RDSL
3/17/2020	6:00 - 7:00	1.00	WO/REP	30	G	P		RIG CREW TRAVEL TO LOCATION
	7:00 - 7:30	0.50	WO/REP	48	B	P		SAFETY MEETING, REVIEW JSA FOR DAYS EVENTS, ALL ON LOCATION ATTENDING, SEE SAFETY REPORT ALSO
	7:30 - 8:00	0.50	WO/REP	30	M	P		LOOK RIG OVER, RIG SERVICE, START AND WARM UP RIG AND EQUIPMENT
	8:00 - 8:30	0.50	WO/REP	30	A	P		FINISH RIGGING UP, GROUND WORK, PUMP AND FLOWLINES
	8:30 - 9:30	1.00	WO/REP	30	E	P		SITP = 1,100 PSI SICP = 1,100 PSI SISCP = 0 PSI PUMP 107 BBLS. OF FRESH WATER WITH BIOCIDES DOWN TUBING, WHILE VENTING THRU 4.5 CASING, WITH CHOKE SET ON 20 FOR 1 HR, WELL STARTED CIRCULATING, PUMPED 48 MORE BBLS., OF FRESH WATER WITH BIOCIDES, KICK OUT PUMP
	9:30 - 11:30	2.00	WO/REP	30	D			PJSM WITH SWABBCO, SPOT IN TESTER, FUNCTION TEST BOP ON RIGS TEST STUMP, RIG UP PRESSURE TEST EQUIPMENT, PRESSURE TEST BLIND RAMS LOW TEST TO 250 PSI FOR 5 MINUTES, HIGH TEST TO 5,000 PSI FOR 15 MINUTES, GOOD TESTS RELEASE PRESSURE, NIPPLE DOWN WELLHEAD 3K, REMOVE CAP, INSTALL COMPANION FLANGE, 3K TO 5K SPOOL, INSTALL 2-3/8" X 6' PUP JOINT WITH TIW ON TUBING HANGER, STRIP ON AND NIPPLE UP BOP AND TORQUE, PRESSURE TEST PIPE RAMS LOW TEST TO 250 PSI FOR 5 MINUTES, HIGH TEST TO 3,000 PSI FOR 15 MINUTES, GOOD TESTS RELEASE PRESSURE, RIG DOWN TESTER, RIG UP FLOOR

US ROCKIES REGION  
Operation Summary Report

Well: ZABKA 11-15

Spud date: 12/26/2003

Project: COLORADO-WELD-NAD83-UTM13

Site: ZABKA 11-15

Rig name no.: BASIC 1534/1534

Event: CONST- CAP WELL WORK

Start date: 3/17/2020

End date:

Active datum: RKB @4,855.99usft (above Mean Sea Level)

UWI: 0/4/N/67/W/15/0/SWNE/6/0/0/0/0/0/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
	11:30 - 13:30	2.00	WO/REP	31	I	P		PULL TUBING HANGER UP TO FLOOR, REMOVE TUBING HANGER, TRIP OUT OF HOLE VISUALLY INSPECTING AND TALLYING CURRENT 2-3/8", 4.7, J-55, EUE TUBING STRING AS FOLLOWS (232) JTS. OF 2-3/8", 4.7, J-55, EUE (1) 2-3/8" SN (1) 2-3/8" NOTCHED COLLAR VISUALLY TUBING LOOKED GOOD JOINT COUNT WAS CORRECT TOTAL TUBING TALLY WITH 16' KB = 7,205.66 PUMPED 20 BBLs. OF FRESH WATER WITH BIOCIDES WHILE TRIPPING OUT OF HOLE
	13:30 - 16:15	2.75	WO/REP	31	I	P		PICK UP 2-3/8" SN AND 4.5 SCRAPER, TRIP IN HOLE WITH 109 STANDS OF 2-3/8", 4.7, J-55, EUE TUBING, PICK UP 4 JOINTS TO 6,888', WORK SCRAPER, LAY DOWN 4 JOINTS, TRIP OUT OF HOLE WITH 109 STANDS, LAY DOWN 4.5 SCRAPER AND SN
	16:15 - 17:30	1.25	WO/REP	34	I	P		PJSM WITH RELIANCE OILFIELD SERVICES, SPOT IN RIG UP WIRELINE, <b>RUN IN HOLE WITH 4.5, 10K (3.50) OD CIBP AND SET CIBP AT 6,850'</b> , RUN OUT OF HOLE, RUN IN HOLE WITH DUMP BAILER AND DUMP <b>2 SACKS OF CEMENT ON CIBP</b> , RUN OUT OF HOLE WITH DUMP BAILER, RIG DOWN WIRELINE, PUMPED 30 BBLs. OF FRESH WATER WITH BIOCIDES AFTER SETTING 4.5 CIBP
	17:30 - 18:00	0.50	WO/REP	30	I	P		SECURE WELL, DRAIN UP, TARP UP, PICK UP TOOLS AND TRASH, DEBRIEF WITH RIG CREW, SHUT DOWN FOR THE NIGHT, NO INCIDENTS OR SPILLS
	18:00 - 19:00	1.00	WO/REP	30	G	P		RIG CREW TRAVEL TO YARD
3/18/2020	6:00 - 7:00	1.00	WO/REP	30	G	P		RIG CREW TRAVEL TO LOCATION
	7:00 - 7:30	0.50	WO/REP	48	B	P		SAFETY MEETING, REVIEW JSA FOR DAYS EVENTS, ALL ON LOCATION ATTENDING, SEE SAFETY REPORT ALSO
	7:30 - 7:45	0.25	WO/REP	30	M	P		LOOK RIG OVER, RIG SERVICE, START AND WARM UP RIG AND EQUIPMENT
	7:45 - 8:30	0.75	WO/REP	52	E	P		SICP = 0 PSI SISCP = 0 PSI OPEN 4.5 CASING, TOP LOAD WELL WITH 22 BBLs. OF FRESH WATER WITH BIOCIDES, PRESSURE TEST 4.5 CIBP AND CASING TO 1,000 PSI FOR 15 MINUTES, GOOD TEST, RELEASE PRESSURE
	8:30 - 9:45	1.25	WO/REP	30	J	P		RIG DOWN FLOOR, NIPPLE DOWN BOP AND 3K WELLHEAD, NIPPLE UP 5K WELL HEAD WITH (2) NEW 5K WORKING VALVES ON FLOWLINE SIDE AND OFF SIDE OF WELLHEAD, NIPPLE UP BOP, RIG UP FLOOR, PRESSURE TEST WELL HEAD TO 1,000 PSI FOR 15 MINUTES GOOD TEST, RELEASE PRESSURE
	9:45 - 11:00	1.25	WO/REP	31	I	P		TRIP IN HOLE WITH 2-3/8" TUBING STRING AS FOLLOWS (1) 2-3/8" NC (1) 2-3/8" X 1.791 XN (218) JTS. OF 2-3/8", 4.7, J-55, EUE TUBING (1) 7" x 2-3/8" TUBING HANGER PUT ON TUBING HANGER, LAND TUBING WITH 16' KB AT 6,772.95 (BOP DRILL AT 10:30)

US ROCKIES REGION  
Operation Summary Report

Well: ZABKA 11-15

Spud date: 12/26/2003

Project: COLORADO-WELD-NAD83-UTM13

Site: ZABKA 11-15

Rig name no.: BASIC 1534/1534

Event: CONST- CAP WELL WORK

Start date: 3/17/2020

End date:

Active datum: RKB @4,855.99usft (above Mean Sea Level)

UWI: 0/4/N/67/W/15/0/SWNE/6/0/0/0/0/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
	11:00 - 11:45	0.75	WO/REP	30	J	P		RIG DOWN FLOOR, NIPPLE DOWN BOP, NIPPLE UP UPPER TREE, 7-1/16" 5K FLANGED TUBING HEAD ADAPTOR WITH TWO NEW 2-1/16" 5K FLANGED MASTER VALVES
	11:45 - 12:30	0.75	WO/REP	52	J	P		PJSM WITH SWABBCO, SPOT IN AND RIG UP SWABBCO, TORQUE AND <b>PRESSURE TEST WELLHEAD TO 500 PSI FOR 15 MINUTES AND 5,000 PSI FOR 15 MINUTES, GOOD TESTS RELEASE PRESSURE,</b> SECURE WELL, RIG DOWN SWABBCO
	12:30 - 14:00	1.50	WO/REP	30	C	P		RIG DOWN UNIT, GROUND WORK, PUMP AND FLOWLINES, CHECK FOR SPILLS AND TRASH, NO INCIDENTS, WILL MOVE TO THE ZABKA 1-15