



Daily Completion and Workover (legal size)

Well Name: RSU Ans Fed 04-61-04-2525C

Report # 19.0, Report Date: 1/28/2020
Phase: Completions, Prep for Frac

Well Name RSU Ans Fed 04-61-04-2525C	API 05-123-46729-00	Excalibur ID 20501	Operator HighPoint Resources	Current Well Status WAITING ON COMPLETION	Government Authority
Well Configuration Type Horizontal	Original KB Elevation (ft) 4,518.50	Ground Elevation (ft) 4,502.00	KB-Ground Distance (ft) 16.50	Regulatory Drilling Spud Date 6/19/2019 04:00	Regulatory Rig Release Date 7/28/2019 13:00
Surface Legal Location Lot 4 Sec 04 T4N R61W	North/South Distance (ft) 1,487.0	North/South Reference FNL	East/West Distance (ft) 205.0	East/West Reference FWL	Lat/Long Datum NAD 83
Latitude (°) 40° 20' 45.258" N	Longitude (°) 104° 13' 29.557" W	Basin DJ Basin	Field Name Briggsdale	County Weld	State/Province Colorado

Jobs							
Job Category D & C		Primary Job Type Drilling & Completion			Start Date 7/21/2019		End Date 7/28/2019
Target Depth (ftKB) 17,102.0	Target Formation Niobrara	AFE Number 20501D	AFE+Supp Amt (Cost) 4,907,267.00	Total Fld Est (Cost) 1,187,593.39	Total Final Invoice (Co... 1,687,004.50	AFE - Field Est (Cost) 3,719,673.61	Total Depth Drilled (ft) 16,905.50

Daily Operations						
Report Start Date 1/28/2020	Report End Date 1/29/2020	Status at Reporting Time 06 COMPLETION		Weather Sunny	T (°F) 42.0	Road Condition Dry
24 Hour Summary Frac Stage - 2 Perf Stage - 3		Operations @ 6:00 AM Standby to frac stage 3		Operations Next Report Period Standby		
Diesel Used (gal) 933				Total Rig Power (hp)		

Daily Contacts	
Contact Name	Office
Ryan Duckworth	970-250-9225
Troy Tausch	970-201-7069
Tyler Hindman	970-812-6447
Tom Fairchild	970-712-4416
Jason Desplinter	720-835-7979
Wes Soto	702-715-6406

Daily Time Breakdown									
Start Time	End Time	Dur (hr)	Cum Dur (hr)	Code	Category	Phase	Prob Ref #	Com	
06:00	11:54	5.90	5.90	GOP	General Operations	Completions, Prep for Frac		Standby to frac stage 2	
11:54	12:09	0.25	6.15	CMS	Common Manifold Swap	Completions, Prep for Frac		Common Manifold Swap	
12:09	12:15	0.10	6.25	PTST	Pressure Test	Completions, Prep for Frac		Pressure Test	
12:15	13:13	0.97	7.22	FRA C	Frac. Job	Completions, Prep for Frac		Stage #2 Fluid System- Hybor Pressure Test- 9,200# WH Opening- 2,272 psi Avg Pressure- 5,174 psi Avg Rate- 56.4 bpm 30/50 89,760#- 0.25,0.7,1.25 Treated Water- 1 bbls Slickwater- 2,070 bbls Hybor XLink- 328 bbls 15.0% HCl Acid- 499 gals Total Fluid Pumped- 2,411 bbls ISIP- 2,568 psi FG- 0.87 psi/ft Stage Score- 10	
13:13	16:13	3.00	10.22	GOP	General Operations	Completions, Prep for Frac		Standby to perf stage 3	
16:13	16:18	0.09	10.31	CMS	Common Manifold Swap	Completions, Prep for Frac		WL Well Swap	
16:18	16:24	0.10	10.41	PTST	Pressure Test	Completions, Prep for Frac		WL Pressure Test	
16:24	18:23	1.98	12.39	PFR T	Perforating	Completions, Prep for Frac		W/L Stage 3 Pressure Test- 8,500 psi Fresh Water Pumped - 141 bbls Max Rate - 18.0 bpm Max Pressure- 4,500 psi Line Speed - 295 ft/min When WL got to 7500 feet lost speed and tension. Pulled up and tried again with the same result. POOH and wait for decision.	
18:23	06:00	11.61	24.00	GOP	General Operations	Completions, Prep for Frac		Standby for further instruction.	

Safety Checks			
Time	Des	Type	Com

Logs				
Date	Type	Top (ftKB)	Btm (ftKB)	Cased?

Perforation Summary				
Date	Linked Zone	Top (ftKB)	Btm (ftKB)	Current Status

Stimulations Summary				
Start Date	Type	Stim/Treat Company	Min Top Depth (ftKB)	Max Btm Depth (ftKB)

Stimulation/Treatment Stages		
Stg #	Type	Vol Slurry Total (gal)

Other In Hole				
Des	Run Date	OD (in)	Top (ftKB)	Btm (ftKB)



Daily Completion and Workover (legal size)

Well Name: RSU Ans Fed 04-61-04-2525C

Report # 19.0, Report Date: 1/28/2020
Phase: Completions, Prep for Frac

Well Name RSU Ans Fed 04-61-04-2525C	API 05-123-46729-00	Excalibur ID 20501	Operator HighPoint Resources	Current Well Status WAITING ON COMPLETION	Government Authority
Well Configuration Type Horizontal	Original KB Elevation (ft) 4,518.50	Ground Elevation (ft) 4,502.00	KB-Ground Distance (ft) 16.50	Regulatory Drilling Spud Date 6/19/2019 04:00	Regulatory Rig Release Date 7/28/2019 13:00
Surface Legal Location Lot 4 Sec 04 T4N R61W	North/South Distance (ft) 1,487.0	North/South Reference FNL	East/West Distance (ft) 205.0	East/West Reference FWL	Lat/Long Datum NAD 83
Latitude (°) 40° 20' 45.258" N	Longitude (°) 104° 13' 29.557" W	Basin DJ Basin	Field Name Briggsdale	County Weld	State/Province Colorado

Cement		
Des	Start Date	Cement Comp