

<div><div><div><div></div><div>noble</div><div>energy</div></div></div><div>Daily Operations</div></div>				
Well Name: MILLAGE C12-19				
Daily Operations				
Well Name	API	Job Type	Start Date	Summary
MILLAGE C12-19	05-123-23453	PLUG AND ABANDON	2/8/2020	"JSSM, Spot and RU. Test surface and BOP. Thaw skid pump. Kill well NU Test BOP stack. LD 105 joints. BD SDFN. "
MILLAGE C12-19	05-123-23453	PLUG AND ABANDON	2/10/2020	"JSSM, Kill well, LD 205 joints total. RU WL. Set PPlug. Test plug. BD RDMO "
MILLAGE C12-19	05-123-23453	PLUG AND ABANDON	2/10/2020	JSSM, RU RIH. Correlate short marker. Set plug 6370'. 4' above collar. Test plug. RDMO. MIRU. PU dump bailer & RIH. Dump bail 2 sks cmt on top of CIBP @ 6370'. POOH. PU jet csg cutter & RIH. Pressure csg to 300 psi. Jet cutter did not fire. POOH. Could not get pump started. RDMO. Will cut csg tomorrow.
MILLAGE C12-19	05-123-23453	PLUG AND ABANDON	2/11/2020	JSA. MIRU. PU jet cutter RIH. Cut csg @ 2490'. POOH. Circ 360 bbls water down csg & return up surface csg @ 2 bpm @ 300 psi. Drain up. Shut well in.
MILLAGE C12-19	05-123-23453	PLUG AND ABANDON	2/11/2020	RU RIG PUMP TO WELL, CIRCULATE 60 BBLS FW, 8.8# MUD TO TANK AFTER 25 BBLS CIRCULATING. SWITCHED TO WORK TANK TO START CIRCULATING MUD, 8.6# IN 8.6 OUT AFTER TWO HOLE VOLUMES, PUMPED 2 BPM, 300 PSI, 360 BBLS, AVG DENSITY 8.6#, NO GAS IN RETURNS.
MILLAGE C12-19	05-123-23453	PLUG AND ABANDON	2/12/2020	MIRU CMT CREW, TEST WATER PH 8, CL BELOW 300 PPM, TEST LINES 1500 PSI FOR 5 MINUTES, PUT 1250 PIN IN PRV, PUMP 10 BBLS MF, 5 BBLS FW, 182 SKS (37.27 BBLS) G W/2% CC, 15.8# 1.15FT3/SK, 5.00 GAL/SK, 144 SKS IN ANNULUS, 38 SKS IN CSG, VERIFIED WITH SCALES, DISPLACE 30 BBLS FW TO BALANCE PLUG FROM 2490' TO EST. TOC 1990 IN CSG AND ANNULUS. BLOW DOWN LINES, SECURE WH, RDMO.
MILLAGE C12-19	05-123-23453	PLUG AND ABANDON	2/13/2020	JSA MIRU. PU perf gun & RIH. Shoot 6 squeeze holes @ 600'. POOH. Shut well in. RDMO.
MILLAGE C12-19	05-123-23453	PLUG AND ABANDON	2/14/2020	"MIRU CMT, CHECK PRESSURES APPROVED TO PUMP BY TYSON HAMACHER, TEST WATER, PH 7, CL BELOW 300 PPM, TEMP 52, TEST LINES 1500 PSI, PUMP FW TO ESTABLISH CIRCULATION, SI WELL FOR 10 MINUTES, VERIFIED NO PRESSURE NO FLOW NO BUBBLES, PUMP 10 BBLS MF, 5 BBLS FW, 218SKS (44.65 BBLS) G W/2% CC, @ 15.8# 1.15FT3/SK, 5.00 GAL/SK VERIFIED WITH SCALES, FROM 600'-0', 46 SKS IN CSG, 172 SKS IN ANNULUS, CMT RETURNED TO SURFACE, CLEAN LINES THROUGH FLOW CROSS, SECURE WH, RDMO. EST 90 BBLS DIRTY FLUID HAULED TO REPUBLIC, "
MILLAGE C12-19	05-123-23453	PLUG AND ABANDON	4/1/2020	CMT DEPTH BEFORE CUT: SURFACE. CMT DEPTH AFTER CUT: 5'5" SURFACE. 0 SACKS TOP OFF.
Page 1/1				Report Printed: 7/29/2020