

State of Colorado
Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:

402396352

Date Received:

05/12/2020

FIR RESOLUTION FORM

Overall Status: CAC

CA Summary:

2 of 2 CAs from the FIR responded to on this Form

2 CA Completed
0 Factual Review Request

OPERATOR INFORMATION

OGCC Operator Number: 10000

Name of Operator: BP AMERICA PRODUCTION COMPANY

Address: 1199 MAIN AVENUE SUITE 101

City: DURANGO State: CO Zip: 81301

Contact Name and Telephone:

Name: _____

Phone: () _____ Fax: () _____

Email: _____

Additional Operator Contact:

Contact Name

Phone

Email

Beebe, Sabre

sabre.beebe@bpx.com

SanJuanCOGCC@bp.com

COGCC INSPECTION SUMMARY:

FIR Document Number: 693901484

Inspection Date: 03/02/2020

FIR Submit Date: 03/05/2020

FIR Status: _____

Inspected Operator Information:

Company Name: BP AMERICA PRODUCTION COMPANY

Company Number: 10000

Address: 1199 MAIN AVENUE SUITE 101

City: DURANGO State: CO Zip: 81301

LOCATION - Location ID: 325674

Location Name: FED. LAND BANK UNIT "C"- Number: 36NENW County: LA PLATA
M34N9W

Qtrqr: NENW Sec: 36 Twp: 34N Range: 9W Meridian: M

Latitude: 37.151803 Longitude: -107.781171

FACILITY - API Number: 05-067- -00 Facility ID: 215213

Facility Name: FEDERAL LAND BANK C Number: 1

Qtrqr: NENW Sec: 36 Twp: 34N Range: 9W Meridian: M

Latitude: 37.151803 Longitude: -107.781171

CORRECTIVE ACTIONS:

1 ☒ CA# 136947

Corrective Action: Remove impacted material and dispose in approved manner.

Date: 01/19/2018

Response: CA COMPLETED

Date of Completion: 04/29/2020

Operator Comment: All impacted materials manually removed from location and disposed of at the BPX soil box for batch remediation at Industrial Ecosystems, Inc. in NM

COGCC Decision: Approved pending re-inspection

COGCC
Representative:

2 ☒ CA# 136948

Corrective Action: Stormwater erosion needs to be controlled within the project area. Stormwater controls need to be selected, sized, installed, and maintained using good engineering practices such as those described in CDOT manuals for erosion control.

Date: 04/03/2020

Response: CA COMPLETED

Date of Completion: 04/29/2020

Operator
Comment:

Rock rundowns installed with armored silt trap and diversioin ditch to manage stormwater.

COGCC Decision: Approved pending re-inspection

COGCC
Representative:

OPERATOR COMMENT AND SUBMITTAL

Comment: Corrective actions completed. eform system attachment capability does not seem to be working to attach completion photos.

I hereby certify that the statements made in this form are, to the best of my knowledge, true, correct, and complete.

Print Name: Sabre Beebe

Signed: _____

Title: Specialist

Date: 5/12/2020 3:50:20 PM

ATTACHMENT LIST

View Attachments in Imaged Documents on COGCC website (<http://ogccweblink.state.co.us/>) - Search by Document Number.

<u>Document Number</u>	<u>Description</u>
------------------------	--------------------

402396352	FIR RESOLUTION SUBMITTED
-----------	--------------------------

Total Attach: 1 Files