

State of Colorado
Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:

402500911

Date Received:

10/07/2020

FIR RESOLUTION FORM

Overall Status: CAC

CA Summary:

2 of 2 CAs from the FIR responded to on this Form

2 CA Completed
0 Factual Review Request

OPERATOR INFORMATION

OGCC Operator Number: 10464

Name of Operator: CATAMOUNT ENERGY PARTNERS LLC

Address: 1001 17TH STREET STE 1160

City: DENVER State: CO Zip: 80202

Contact Name and Telephone:

Name: _____

Phone: () _____ Fax: () _____

Email: _____

Additional Operator Contact:

Contact Name

Phone

Email

Recipient, Single

Inspections@catamountep.com

COGCC INSPECTION SUMMARY:

FIR Document Number: 693902243

Inspection Date: 09/11/2020

FIR Submit Date: 09/22/2020

FIR Status: _____

Inspected Operator Information:

Company Name: CATAMOUNT ENERGY PARTNERS LLC

Company Number: 10464

Address: 1001 17TH STREET STE 1160

City: DENVER State: CO Zip: 80202

LOCATION - Location ID: 320848

Location Name: Federal Number: M34N6W County: ARCHULETA

Qtrqr: SWS Sec: 26 Twp: 34N Range: 6W Meridian: M
W

Latitude: 37.157850 Longitude: -107.475640

FACILITY - API Number: 05-007- -00 Facility ID: 205218

Facility Name: FEDERAL Number: 26-1

Qtrqr: SWS Sec: 26 Twp: 34N Range: 6W Meridian: M
W

Latitude: 37.157850 Longitude: -107.475640

CORRECTIVE ACTIONS:

1 CA# 142218

Corrective Action: Stormwater controls need to be installed, maintained, and adjusted to control erosion within the project area. Stormwater controls need to be selected, sized, installed, and maintained according to good engineering practices.

Date: 10/06/2020

Response: CA COMPLETED

Date of Completion: 09/30/2020

Operator Comment: Removed sediment from the perimeter wattles. Installed rock dams along the channel downstream from the culvert near the entrance to the drainage on the Western edge of the project area.

COGCC Decision: _____

COGCC
Representative:

2 CA# 142219

Corrective Action: -Fencing debris needs to be removed and properly disposed of (or repaired in good working condition) by 10/2/2020.

Date: 10/02/2020

Response: CA COMPLETED

Date of Completion: 09/30/2020

Operator
Comment:

Removed and disposed the fencing debris around the premier of the project area.

COGCC Decision: _____

COGCC
Representative:

OPERATOR COMMENT AND SUBMITTAL

Comment: Catamount collected soil samples after initial construction in late 2019. Catamount applied soil amendments, seeded and hydromulched on June 15 2020. (See attached photos). Additional seeding is planned for the fall of 2020 prior to winter moisture. Interim reclamation will not be conducted in the fall of 2020 due to future drilling plans (WBC 3 COGCC Doc #402007942).

I hereby certify that the statements made in this form are, to the best of my knowledge, true, correct, and complete.

Print Name: Nolan Redmond

Signed: _____

Title: Geo/Eng Tech

Date: 10/7/2020 3:37:11 PM

ATTACHMENT LIST

View Attachments in Imaged Documents on COGCC website (<http://ogccweblink.state.co.us/>) - Search by Document Number.

<u>Document Number</u>	<u>Description</u>
402502226	Remedial Report
402504194	Photos

Total Attach: 2 Files