



## Daily Operations

Well Name: **BROWN PC E02-32**

| Daily Operations |              |                  |            |   |
|------------------|--------------|------------------|------------|---|
| Well Name        | API          | Job Type         | Start Date | Summary   |
| BROWN PC E02-32  | 05-123-33408 | PLUG AND ABANDON | 10/7/2019  | IWP-<br>0 PSI ON SURFACE CASING<br>550 PSI ON CASING<br>550 PSI ON TUBING<br>ROAD RIG FROM THE BREHON 31-20 TO THE BROWN PC E02-32. HELD SAFETY MEETING IN DOG HOUSE. SPOTTED IN EQUIPMENT. RU SERVICE UNIT. RU HARDLINE. PRESSURE TESTED HARDLINE, PIPE AND BLIND RAMS. KILLED WELL WITH 150BBLs OF FRESH WATER. ND WELLHEAD. NU BOP'S. PRESSURE TESTED STACK. RU FLOOR. SHUT WELL IN. LOCKED OUT WELL, BOP'S AND TANKS. DRAINED HARDLINE AND PUMP. SHUT DOWN. CREW TRAVEL.  |
| BROWN PC E02-32  | 05-123-33408 | PLUG AND ABANDON | 10/8/2019  | IWP-<br>0 PSI ON SURFACE CASING<br>0 PSI ON CASING<br>0 PSI ON TUBING<br>CREW TRAVEL. HELD SAFETY MEETING IN DOG HOUSE. LAID DOWN 231 JOINTS OF 2 3/8 4.7# J-55 8RD EUE TUBING ON CAST TRAILER ---. HELD SAFETY MEETING WITH CASED HOLE. WIRELINE. RU WIRELINE. SET CIBP AT 6806'. BAILED 2 SACKS NEAT G CEMENT ON TOP CIBP. RD WIRELINE. LOADED HOLE WITH FRESH WATER. PRESSURE TESTED CASING/CIBP TO 1000 PSI FOR 15 MIN (HELD). RD FLOOR. ND BOP'S. ND THREADED WELLHEAD. SHUT WELL IN. DRAINED HARDLINE AND PUMP. RD SERVICE UNIT. RD HARDLINE. CLEANED UP AND SLID OVER TO NEXT WELL.  |
| BROWN PC E02-32  | 05-123-33408 | PLUG AND ABANDON | 11/5/2019  | MIRU SCHLUMBERGER CEMENT, FLOWBACK AND WIRELINE EQUIPMENT. IWP- CSG 130 PSI & SURFACE 0 PSI. BLED PSI OFF. RIH W/ 4 1/2 CIBP ON WIRELINE AND SET THE PLUG @ 2000' KB. DUMP BAIL 2 SKS OF CEMENT ON TOP OF THE PLUG. ( NOTE: CONTACTED JOE BRNAK AND RENEE CALL AND WAS DECIDED SINCE THERE WAS PRESSURE ON THE 4 1/2" ON THIS WELL AND THE ONE NEXT TO IT WHICH BOTH HAVE PLUGS IN THE HOLE THAT WE SHOULD SHUT THE WELL BACK IN AND SEE IF THEY BUILD PSI OVERNIGHT ). SWI AND MONITOR FOR PSI. SDFD, CREW TO THE YARD.  |
| BROWN PC E02-32  | 05-123-33408 | PLUG AND ABANDON | 11/6/2019  | CREW TO LOCATION:<br>IWP- CSG 8 PSI & SURFACE 0 PSI. ( NOTE: PRESSURE TESTED THE 4 1/2" CSG TO 620 PSI, LOST 20 PSI IN 5 MINUTES, 2ND TEST 621 PSI, LOST 17 PSI IN 5 MINS AND 3RD TEST 647 PSI, LOST 11 IN 5 MINS ). ( NOTE: CALLED JOE BRNAK AND IT WAS DECIDED THAT WE RIG DOWN AND HAVE A RIG COME AND FINISH THE P&A. THE BROWN PC E 2-31D IS NEXT TO THIS WELL AND SHOWING SOME OF THE SAME PROBLEMS WHICH A RIG WILL HAVE TO FINISH THAT P&A ALSO ). R/D AND MOVE OFF LOCATION.   |
| BROWN PC E02-32  | 05-123-33408 | PLUG AND ABANDON | 6/11/2020  | MOVE IN SPOT RIG AND EQUIPMENT, CHECKED PRESSURES AND THE PRODUCTION CSG HAD 0 PSI AND THE SURFACE CSG 0 PSI ALSO , NO GAS MIGRATION, RIG UP LAY OUT HARD LINES AND PRESSURED TEST THEM, GOOD TEST, SAFETY MEETING WITH SPN WIRELINE , ND 4 X 2 CHANGE OVER RU WIRELINE AND MADE JET CUT @ 910' , RD WIRELINE AND CIRCULATED 8 5/8 ANNULUS AT LESS THAN 200 PSI MAX PRESSURE, SAFETY MEETING WITH CEMENTERS , RU AND PUMPED 10 BBLs MUD FLUSH 5 BBLs SPACER AND 315 SKS 15.8 PPG 1.15 YIELD 64.52 BBLs G-NEAT CEMENT SLURRY , 37.5 BBLs MIX WATER , PH 7 CHLORIDES 0 AND 68 DEGREES TEMPERATURE, GOT CEMENT TO SURFACE WITH 80 PSI CIRCULATING PRESSURE, SHUT DOWN AND RD CEMENTERS , WATCH CEMENT FOR 30 MINUTES AND IT STAYED AT 6' FROM SURFACE, SEW, RIG DOWN RIG AND EQUIPMENT, READY FOR MOVE FIRST THING IN THE MORNING. |