



# Well History

Well Name: Walker 24-10

API 05123299670000		Surface Legal Location SESW 10 6N 63W		Field Name Wattenberg		State CO		Well Configuration Type Vertical	
Ground Elevation (ft) 4,720.00	Original KB Elevation (ft) 4,731.00	KB-Ground Distance (ft) 11.00	Spud Date 7/5/2006 00:00	Rig Release Date 7/8/2006 00:00	On Production Date 8/23/2006	Abandon Date 9/16/2020			

### Job

**Abandon Well LOE, 9/15/2020 11:00**

Job Category Abandon	Primary Job Type Abandon Well LOE	Start Date 9/15/2020	End Date 9/16/2020	Objective PLUG AND ABANDON WELL
-------------------------	--------------------------------------	-------------------------	-----------------------	------------------------------------

### Daily Operations

Start Date	Summary	End Date
9/15/2020	MIRU ENSIGN RIG 354 HELD SAFETY MEETING CHECK PRESSURE. IWP 200 PSI TUBING, 500 PSI CASING, 0 PSI SURFACE BLEW DOWN WELL TO TANK. R/U PUMP LOAD TUBING/CASING WITH 140 BBL CIRCULATE OIL/GAS FROM WELLBORE FOR 1HR CLEAN. R/D PUMP. FUNCTION TEST BOP TEST GOOD. N/D WELL TREE, MASTER VALVE, 5K TOP FLANGE, N/U BOP. R/U WORK FLOOR TUBING EQUIPMENT, UNLAND TUBING FROM WELLHEAD. L/D 10' SUB, TOT 50 JNTS TO DERRICK. L/D 156 JNTS 2 3/8 4.7# J-55 TUBING TO TRAILER KEEPING HOLE LOADED. MIRU RMWS HELD SAFETY MEETING. P/U 4 1/2" 10K CIBP RIH TO 6685' CORRELATED WITH LOG SET CIBP @ 6685', P/U BAILER DUMP 2SXS CEMENT ON TOP OF CIBP. PRESS TEST PLUG/CSG 1000 PSI FOR 15 MIN. TEST GOOD BLEED OFF PRESSURE. P/U 4 1/2" 10K CIBP RIH TO 6404' CORRELATED WITH LOG SET CIBP @ 6404', P/U RIH BAILER DUMP 2SXS CEMENT ON TOP OF CIBP. P/U RIH 4 1/2" 10K CIBP TO 2500' CORRELATED WITH LOG SET CIBP @ 2500', P/U RIH BAILER DUMP 2SXS CEMENT ON TOP OF CIBP. RDMO RMWS. SWI CREW CLEANED LOC CREW TRAVELED HOME	9/15/2020
9/16/2020	CREW TRAVELED TO LOCATION HELD SAFETY MEETING CHECK PRESSURE WELL WAS DEAD FUNCTION TEST BOP TEST GOOD. RIH WITH MULE SHOE 51JNTS 2 3/8 TUBING P/U 10' SUB EOT @ 1670' R/U PUMP CIRC WELL 15MIN CLEAN R/D PUMP. MIRU NEXTIER CEMENTERS HELD SAFETY MEETING. FILLED LINES PRESSURE TEST LINES/PUMP 2000PSI TEST GOOD. PUMPED 5BBL FRESH AHEAD MIX/PUMP 130 SXS (27BBL) G-NEAT 15.8# CEMENT FROM 1670'-SURFACE RETURNED 1BBL CEMENT TO SURFACE MAINTAINED GOOD CIRCULATION THROUGHOUT JOB. R/D CEMENTERS. L/D 10' SUB L/D 51JNTS 2 3/8 EUE TUBING. TIED CEMENTERS ONTO CASING VALVE TOP OFF CEMENT TO SURFACE WITH 10 SXS (2BBL) G-NEAT 15.8# CEMENT, R/D WASH UP CEMENTERS. R/D WORK FLOOR TUBING EQUIPMENT N/D BOP N/U 5K TOP FLANGE SWI. R/D RIG PUMP/TANK CREW CLEANED LOC MOVE RIG/EQUIPMENT OFF LOCATION. DUG UP WELL. CUT AND CAPPED WELL 6' BELOW GROUND LEVEL. TURNED OVER TO THE CONSTRUCTION DEPT TO ABANDON THE FLOWLINE.  THIS IS THE FINAL REPORT  NOTE THERE WAS NO CSG RECOVERED FROM THIS WELL. THERE WAS 206 JTS 2 3/8" 4.70# J-55 8RD TBG SOLD TO KARST.	9/16/2020