

State of Colorado
Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:

402509091

Date Received:

10/12/2020

FIR RESOLUTION FORM

Overall Status: CAC

CA Summary:

1 of 1 CAs from the FIR responded to on this Form

1 CA Completed
0 Factual Review Request

OPERATOR INFORMATION

OGCC Operator Number: 10000

Name of Operator: BP AMERICA PRODUCTION COMPANY

Address: 1199 MAIN AVENUE SUITE 101

City: DURANGO State: CO Zip: 81301

Contact Name and Telephone:

Name: _____

Phone: () _____ Fax: () _____

Email: _____

Additional Operator Contact:

Contact Name

Phone

Email

Beebe, Sabre

SanJuanCOGCC@bp.com

sabre.beebe@bpx.com

COGCC INSPECTION SUMMARY:

FIR Document Number: 693901813

Inspection Date: 05/20/2020

FIR Submit Date: 05/22/2020

FIR Status: _____

Inspected Operator Information:

Company Name: BP AMERICA PRODUCTION COMPANY

Company Number: 10000

Address: 1199 MAIN AVENUE SUITE 101

City: DURANGO State: CO Zip: 81301

LOCATION - Location ID: 326601

Location Name: GEARHART GAS UNIT B-N34N7W Number: 6NWNE County: LA PLATA

Qtrqtr: NWNE Sec: 6 Twp: 34N Range: 7W Meridian: N

Latitude: 37.248061 Longitude: -107.677132

FACILITY - API Number: 05-067-00 Facility ID: 258791

Facility Name: GEARHART B Number: 2

Qtrqtr: NWNE Sec: 6 Twp: 34N Range: 7W Meridian: N

Latitude: 37.248061 Longitude: -107.677132

CORRECTIVE ACTIONS:

1 ☒ CA# 139264

Corrective Action: Install erosion controls to stabilize erosion on the well pad cut-slope. Erosion controls need to be maintained in place until slope is stabilized with desirable perennial vegetation.

Date: 06/26/2020

Response: CA COMPLETED

Date of Completion: 09/17/2020

Operator Comment: Partial interim reclamation completed by utilizing some of the fill dirt in the cut slope to obtain a better grade in a last option attempt to accomplish some vegetation on the cut slope. After dirt work seeding was performed on cut and fill slope. Cut slope had 100% biodegradable matting installed and the fill slope was mulched and crimped

with native seed mix and weed free straw. Armoring of water control BMP's was performed with native boulders that surfaced during dirt work. Surface owner visited the location at the end of the work and approved the final product. See attached photos of work completed.

COGCC Decision: Approved pending re-inspection

COGCC
Representative:

OPERATOR COMMENT AND SUBMITTAL

Comment: Corrective actions completed see attached photos of location at end of project.

I hereby certify that the statements made in this form are, to the best of my knowledge, true, correct, and complete.

Print Name: Sabre Beebe

Signed: _____

Title: Specialist

Date: 10/12/2020 3:48:49 PM

ATTACHMENT LIST

View Attachments in Imaged Documents on COGCC website (<http://ogccweblink.state.co.us/>) - Search by Document Number.

<u>Document Number</u>	<u>Description</u>
402509091	FIR RESOLUTION SUBMITTED
402509138	Project completion photos

Total Attach: 2 Files