



Daily Operations

Well Name: GUTTERSEN D04-31D

Daily Operations				
Well Name	API	Job Type	Start Date	Summary
GUTTERSEN D04-31D	05-123-33987	PLUG AND ABANDON	7/29/2020	<p>07/28/2020; HELD A SAFETY MEETING. A-PLUS SKIDED BASE BEAM OVER FROM THE 04-30D. SPOT IN & R/U A-PLUS WSU #12. IWP TBG = 380#, CSG = 380#, SURFCSG = 0#. COMPLETED BRADENHEAD TEST & FORM 17. SECURED & LOCKED OUT WELLHEAD. SDFD. CREW TO YARD.</p> <p>07/29/2020; CREW TO LOCATION. HELD A SAFETY MEETING & REVIEWED JSA. IWP = TBG = 380#, CSG = 380#, SURFCSG = 0#. HOOKED UP CIRC EQUIP & BULL HEADED 150 BBLS OF FRESH H2O DOWN TBG & CSG TO CONTROL WELL. N/D W/H & MASTER VALVE. UNLANDED TBG @ 34K & SET IN SLIPS. N/D TOP 5K FLANGE, N/U TBG MANDREL & RELANDED TBG. N/U 5K X 5K DUAL OUTLET SPOOL & 5K BOP. R/U W/F & TONGS. UNLANDED TBG @ 34K. L/D TBG MANDREL & 26' OF 2 3/8" SUBS. CONTINUED TO POOH L/D ON A-PLUS FLOAT #128 W/ 229 JTS OF 2 3/8" 4.7# TBG, S/N & N/C. HSM W/ A-PLUS WIRELINE. R/U W/L. P/U & RIH W/ 4 1/2" CIBP & SET @ 6859'. OOH W/ SETTING TOOL. RIH W/ DUMP BAILER & BAILED 2 SXS OF CEMENT ON TOP OF CIBP. ETOC @ 6833'. OOH W/ BAILER. LOAD HOLE W/ 86 BBLS OF FRESH H2O. PRESSURE TESTED CIBP, CEMENT & CSG TO 500# FOR 15 MINS. GOOD TEST, RELEASED PSI. P/U & RIH W/ 4 1/2" CIBP & SET @ 4149'. OOH W/ SETTING TOOL. RIH W/ DUMP BAILER & BAILED 2 SXS OF CEMENT ON TOP OF CIBP. ETOC @ 4123'. OOH W/ BAILER. P/U & RIH W/ 4 1/2" CIBP & SET @ 2010'. OOH W/ SETTING TOOL. RIH W/ DUMP BAILER & BAILED 2 SXS OF CEMENT ON TOP OF CIBP. ETOC @ 1984'. OOH W/ BAILER. RIH W/ 6 SHOT SQZ GUN. SHOT HOLES @ 940'. OOH W/ SPENT GUN. HOOKED UP CIRC EQUIP. PUMPED 20 BBLS OF H2O EST CIRC. SECURED & LOCKED OUT W/H & BOP. CLEANED UP LOC. SDFD. CREW TO YARD.</p>
GUTTERSEN D04-31D	05-123-33987	PLUG AND ABANDON	7/30/2020	<p>CREW TO LOCATION. HELD A SAFETY MEETING & REVIEWED JSA W/ NAILL SERVICES FLARE CREW. IWP = 0#. UNSECURED WELL. HOOKED UP CIRC EQUIP & ROLLED THE HOLE CLEAN W/ 90 BBLS OF FRESH H2O. ENDING MUD WEIGHT OF 8.3# FLUID. R/U TONS & W/F. N/D BOP & SPOOL. N/U TOP 5K FLANGE & 5K ARRAY MASTER VALVE. HSM W/ A-PLUS CEMENT CREW. R/U C/C. EST CIRC. MIXED & PUMPED 10 BBLS OF MUD FLUSH & 295 SXS (60.42 BBLS OF SLURRY) OF 15.8# 1.15 YEILD -NEAT CEMENT, FROM 940' TO SURFACE. BOTH IN THE 8 5/8" SURFCSG & 4 1/2" CSG. R/D C/C. CLEAN UP EQUIP. SECURED & LOCKED OUT W/H. R/D WSU #12. CLEANED UP LOC. SDFD. CREW TO YARD.</p> <p>WILL MOVE RIG TO THE GUTTERSEN D04-69HN ON MONDAY THE 3RD.</p>
GUTTERSEN D04-31D	05-123-33987	PLUG AND ABANDON	10/9/2020	<p>"WELL HEAD CUT AND CAP PRODUCTION CASING TAG; SURFACE BACKSIDE TAG; SURFACE CUT DEPTH; 6' NEXT STEP; REMOVE FLOWLINE, RECLAIM PAD."</p>