

**FORM
INSP**Rev
X/15**State of Colorado
Oil and Gas Conservation Commission**1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109

Inspection Date:

11/16/2020

Submitted Date:

11/25/2020

Document Number:

688309031**FIELD INSPECTION FORM**Loc ID 317112 Inspector Name: Sherman, Susan On-Site Inspection ☐ 2A Doc Num: _____**Operator Information:**OGCC Operator Number: 24500Name of Operator: PADCO LLCAddress: 800 W 6TH STREET SUITE 1010City: LOS ANGELES State: CA Zip: 90017**Status Summary:**

- ☐ THIS IS A FOLLOW UP INSPECTION
- ☐ FOLLOW UP INSPECTION REQUIRED
- ☐ NO FOLLOW UP INSPECTION REQUIRED

Findings:4 Number of Comments0 Number of Corrective Actions☐ Corrective Action Response Requested**ANY CORRECTIVE ACTION(S) FROM
PREVIOUS INSPECTIONS THAT HAVE NOT
BEEN ADDRESSED ARE STILL APPLICABLE****Contact Information:**

Contact Name	Phone	Email	Comment
Richmond, Dan	(918) 630-9912	dan@dsrinc.net	Field Operations Manager

Inspected Facilities:

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status
236432	WELL	SI	12/01/2018	OW	121-08922	GULLEY 1-D	PA

General Comment:PA Inspection

11/16/2020 couldn't get past 600' at first try but circulated and got to 1250' then pumped 40 sxs at stub plug and circulated. Came up to 350' due to a water well at 300' in the area and pumped 90 sxs, 15 ppg, Class G cement. Operator called inspector on 11/17/2020 to say that tag was at 134'. They will come up and pump 15 sxs at surface (DNW).

Inspected FacilitiesFacility ID: 236432 Type: WELL API Number: 121-08922 Status: SI Insp. Status: PA**Cement**Cement ContractorContractor Name: Yetter

Contractor Phone: _____

Surface Casing

Cement Volume (sx): _____

Circulate to Surface: _____

Cement Fall Back: _____

Top Job, 1" Volume: _____

Intermediate Casing

Cement Volume (sxs): _____

Good Return During Job: _____

Production Casing

Cement Volume (sx): _____

Good Return During Job: _____

Plugging OperationsDepth Plugs(feet range): 1250, 350Cement Volume (sx): 130 sxs

Good Return During Job: _____

Cement Type: Class G, 15 ppgComment: 11/16/2020Yetter pumped 40 sxs at 1250' and 90 sxs at 350'

Corrective Action: _____

Date: _____

WorkoverComment: Yetter Rig 8

Corrective Action: _____

Date: _____

Attached DocumentsYou can go to COGCC Images (<https://cogcc.state.co.us/weblink/>) and search by document number:

Document Num	Description	URL
688309050	PADCO Gulley 1-D	http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=5298643