



00237763

CORRECTED COMPLETION REPORT

RECEIVED

APR - 8 1968

COLO. OIL &amp; GAS CONS. COMM.

Operator: Mountain Fuel Supply Company

Well: Cottonwood Gulch Unit Well No. 1

Area: Cottonwood Gulch

Location: 660' FNL, 660' FWL, NW NW of Section 16, Township 8 North, Range 91 West,  
Moffat County, Colorado

Elevation: 7058' Ground, 7069.75' Kelly Bushing

Drilling Commenced: April 28, 1967. Drilling Completed: May 18, 1967.

Rig Released: May 23, 1967.

Tops: Wasatch Surface

Fort Union 2155'

Lance 3405'

Lewis 4320'

Mesaverde 6256'

Total Depth: 6700'

Casing: 13-3/8" landed at 514.08' with 515 sacks cement

Productivity: Plugged and abandoned

Remarks: Plugs - No. 1 - 6450'-6300' with 46 sacks cement

No. 2 - 4520'-4370' with 46 sacks cement

No. 3 - 534'-484' with 41 sacks cement

No. 4 - 10' plug in surface

DVR	
FJP	✓
HSM	✓
JAA	✓
JJD	✓

## DRILL STEM TESTS

No. Interval	Initial Flow	Initial Shut-in	Final Flow	Final Shut-in	Remarks
1 4705'-4759'	--	--	--	--	Packers failed, 405' gcm
2 4699'-4759'	478-709(30)	1850(60)	776-1020(30)	1693(60)	NGTS, 280' gcm, 1300' gcmw
3 4809'-4842'	16-17(30)	1480(60)	27-27(15)	1413(75)	NGTS, 20' slight gcm
4 6385'-6401'	--	--	--	--	gts 7 min., packers failed in 1 min.
5 6375'-6401'	689-158(60)	1579(60)	566-258(60)	1130(60)	gts 8 min., 30 min. 146 Mcf to 45 Mcf @ 120 min., rec. 406' gcm
6 6583'-6700'	115-187(30)	2413(90)	262-344(30)	Undetermined (90)	NGTS, 850' gcm, packers failed on FSI
7 6378'-6405'	--	--	--	--	645' mud, packers failed after 8 min.
8 4472'-4494'	--	--	--	--	Packers failed
9 4472'-4496'	286-509(30)	1430(60)	612-814(60)	1435(120)	90' mud, gts 59 min., 2 Mcf, 1800' gcmw

VBG:kjc

4/4/68

cc: J. E. Adney

R. M. Ball

G. D. Baston

E. A. Farmer, Jr.

S. J. Fisher

L. W. Folsom

V. B. Gras

L. A. Hale

Mildred Jensen

K. A. Loya

R. G. Myers

D. L. Reese

J. W. Toth

Paul Zubatch (6)