



Job Details					
Job Category		Start Date		Rig/Unit End Date	
Major Rig Work Over (MRWO)		7/31/2017		8/3/2017	
Casing Strings					
Csg Des	OD (in)	Wt/Len (lb/ft)	Grade	Top Thread	Set Depth (MD) (ftKB)
Conductor	16	65.00	H-40		30
Surface	10 3/4	40.50	J-55		730
Production Casing	7	23.00	J-55		6443
Tubing Strings					
Tubing - Production set at 6,383.2ftKB on 8/3/2017 11:00					
Tubing Description		Run Date		String Length (ft)	
Tubing - Production		8/3/2017		6,370.11	
Item Des	Jts	OD (in)	Wt (lb/ft)	Grade	Len (ft)
Tubing Hanger	1	7 1/16			0.85
Tubing Pup Joint	1	2 7/8	6.50	J-55	0.40
Tubing	198	2 7/8	6.50	J-55	6,271.21
Seal Nipple	1	2 7/8			1.10
Tubing	2	2 7/8	6.50	J-55	63.45
Tubing Drain (no crow's foot)	1	2 7/8			0.50
Tubing Pup Joint	1	2 7/8	6.50	J-55	6.20
Cross Over	1	2 7/8			0.35
ESP - P-12 Pump	1	4			14.50
ESP Seal	1	5.13			5.13
ESP - Motor	1	5.62			5.62
Centralizer	1	6 1/8			0.80
Other Strings					
Run Date	Pull Date	Set Depth (ftKB)	Com		

Report Printed: 11/10/2020