

DAILY PROGRESS REPORT FOR WELL WORKOVERS & DRILLING WELLS

SOG-1175-A

LEASE AND WELL NO.

FIELD NAME

AFE OR DEA NO.

APPR. AMT.

CLARA STURMAN

WELL #1.

CONTRACTOR

SURFACE CASING

CONTRACT DEPTH

PERFORATIONS

9000'
TOP ALLOWABLE

OIL STRING

MUD SUPPLIER

JUN 20 1962



DATE	ACCUM. COST TOTAL DAYS	DEPTH	FORMATION FOOTAGE MADE	OIL & GAS REMARKS CONSERVATION COMMISSION
4-25	1			Loc. - 660' from North line & 660' f/East line of Sec. 23-8N-92W, Moffat County, Colorado. AFE #19.
4-26	2			Location staked.
4-27	3			Location.
4-30	6			Building Roads.
5-1	7			Building roads.
5-2	8			Building roads.
5-3	9			Building roads.
5-4	10			Building roads.
5-7	13			Road & Loc. comp.
5-8	14			Road & Loc. Comp.
5-9	15			Road & Loc. comp.
5-10	16			Road & Loc. comp.
5-11	17			Road & Loc. comp.
5-14	20			Road & Loc. comp.
5-15	21			MIRT.
5-16	22			MIRT.
5-17	23			MIRT.
5-18	24			MIRT.
5-21	27			RURT.
5-22	28	610'	610'	Drilling, Spud 3:00 P M 5-21-62, 15" hole. To rat. hole ahead.
5-23	29	1000'	390'	Drlg. Cmtd. 10-3/4" 32.75# csg. H-40, @ 608' G. M. w/455 sx. 50-50 pozmix & 75 sx. reg cmt. @ 12:01 A M 5-23-62. Cmt. circ.
5-24	30	1000'	0'	WOC. Cmtd. outside top 10-3/4" csg. thru 1" pipe w/25 sx.
5-25	31	2500'	1500'	Drilling 1/2 @ 2300'.
5-28	34	4932'	2432'	Drilling Sd. & sh. 2-1/4 @ 4750'.
5-29	35	5510'	578'	Mixing lost circ. Mat'l. L.C. @ 5:30 A M 5-29 B-9 2-1/4 @ 5402'.
5-31	37	5760'	250'	Drilling, 5-30-62 @ 5520' Att. DST w/2 pkrs & pkr seats failed.
6-1	38	5795'	35'	Prep. Drl. ahead. DST 5750-95' Mesaverde, 3/4" ch. opn 1 hr. wk. air blow immed. inc. to sty blo in

DAILY PROGRESS REPORT FOR WELL WORKOVERS & DRILLING WELLS

SOG-1175-A

LEASE AND WELL NO.

FIELD NAME

AFE OR DEA NO.

APPR. AMT.

CLARA S
CONTRACTORNoble
OIL STRING

99999999

SURFACE CASING

PERFORATIONS

#19

CONTRACT DEPTH

9000'

TOP ALLOWABLE

JUN 20 1962

DATE	ACCUM. COST	DEPTH	FORMATION	REMARKS
TOTAL DAYS	FOOTAGE MADE	OIL & GAS CONSERVATION COMMISSION		
6-1	38	5795'	35'	10 min. & Cont'd thru test. No gas to surf. Rec. 233' thin Muddy wtr. 546' gasey thin muddy wtr. 30 min ISIP 2170#, BHFP 190-360#, 15 min FSIP 1350# Hyd 2875#-2825#.
6-4	41	6570'	775'	Drlg. B-15 ST Mesaverde 5485'.
6-5	42	6780'	210'	Prep. DST 6734-80', Mesaverde.
6-6	43	6883'	103'	Drilling Sand Shale & Coal, B-17, 5 @ 6883', DST #3 f/6734-80', Mesaverde, 3/4" BHC, open 1 hr., weak blow inc. to strong blow f/30 min & dec. to fair blow at end of test. Rec. 150' drlg mud, 30 min ISIP 243#, BHFP 96-106 #, 15 min FSIP 117#, Hyd 3363#.
6-7	44	6953'	70'	Drilling B-19, 1-1/2 @ 6953'.
6-8	45	7057'	104'	Drilling, B-21, 3-3/4 @ 7050'.
6-11	48	7632'	575'	Drlg. 2147' in Mesaverde, top @ 5485', B-25, 2-1/2 @ 7557'.
6-12	49	7743'	111'	Drlg. B-26, 2 @ 7729. 2258' in Mesav'd.
6-13	50	7825'	82'	Running DST #4 7785-7825'.
6-14	51	7960'	135'	Drlg. 2475' in Mesaverde, DST 7785-25', Mesaverde, 3/4" BHC opn 1 hr. vy wk blo & died in 20 min. Closed in 3 min, flushed tool & reopened. very wk blo & died in 12 min. Rec. 190' drlg mud. 30 min ISIP 159#, BHFP 148-159#, 15 min FSIP 0#. Hyd 3921# in & 3911# out.
6-15	52	8079'	119'	Drlg. B-29, 2-3/4 @ 8079', 2594' in Mesaverde.
6-16,17,18	55	8443	3648	Drlg. 6/16/62 Att DST 8144-80' & both pkrs failed
6-19	56	8613	170'	Drilling Sand & shale. B-34 2 1/2 @ 8531

