

Inspection Photos

Location Name: Robert G Berge #2

Spill ID 476918 (CL)/ Remediation Project No. 15743



Photo 1 – Collapsed wall of Brantner Irrigation ditch during 3/29/2021 inspection. Additional collapse of the ditch wall has occurred since 3/24/2021 inspection.



Photo 2 – Collapsed wall of Brantner Irrigation ditch during 3/24/2021 inspection.

Inspection Photos

Location Name: Robert G Berge #2

Spill ID 476918 (CL)/ Remediation Project No. 15743



Photo 3 – Collapsed wall of Brantner Irrigation ditch during 3/29/2021 inspection. Fencing down around portions of the open excavation.



Photo 4 – Collapsed wall of Brantner Irrigation ditch during 3/24/2021 inspection.

Inspection Photos

Location Name: Robert G Berge #2

Spill ID 476918 (CL)/ Remediation Project No. 15743



Photo 5 – Collapsed wall of Brantner Irrigation ditch during 3/29/2021 inspection.



Photo 6 – Wall of Brantner Irrigation ditch during 2/22/2021 inspection.

Inspection Photos

Location Name: Robert G Berge #2

Spill ID 476918 (CL)/ Remediation Project No. 15743



Photo 7 – Collapsed wall of Brantner Irrigation ditch during 3/29/2021 inspection. Fencing has fallen into open excavation. Groundwater observed in excavation.

Photo 8 – Groundwater and sludge observed in open excavation.

Inspection Photos

Location Name: Robert G Berge #2

Spill ID 476918 (CL)/ Remediation Project No. 15743



Photo 9 – Soils stored on location; BMPs inadequate to contain runoff



Photo 10 – Soils stored on location; BMPs inadequate to contain runoff

Inspection Photos
Location Name: Robert G Berge #2
Spill ID 476918 (CL)/ Remediation Project No. 15743



Photo 11 –BMPs inadequate to contain runoff



Photo 12 – Soils stored on location with no BMPs

Inspection Photos
Location Name: Robert G Berge #2
Spill ID 476918 (CL)/ Remediation Project No. 15743



Photo 13 – Soils stored on location with no BMPs



Photo 14 – Fencing inadequate to prevent access to open excavation.