

FORM

21

Rev
11/20

State of Colorado Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:

402675353

Date Received:

06/03/2021

MECHANICAL INTEGRITY TEST

1. Duration of the pressure test must be a minimum of 15 minutes.
2. An original pressure chart must accompany this report if this test was not witnessed by an OGCC representative.
3. For production wells, test pressures must be at a minimum of 300 psig.
4. New injection wells must be tested to maximum requested injection pressure.
5. For injection wells, test pressures must be at least 300 psig or average injection pressure, whichever is greater.
6. A minimum 300 psi differential pressure must be maintained between the tubing and tubing/casing annulus pressure.
7. Do not use this form if submitting under provisions of Rule 326.a(1)B. or C.
8. Written OGCC notification must be provided 10 days prior to the test via Form 42, Field Operations Notice
9. Packers or bridge plugs, etc., must be set within 100 feet of the perforated interval to be considered a valid test.

Complete the Attachment

Checklist

OP OGCC

OGCC Operator Number: 100322	Contact Name: Hunter Dunham	Pressure Chart		
Name of Operator: NOBLE ENERGY INC	Phone: (970) 301-2753	Cement Bond Log		
Address: 1001 NOBLE ENERGY WAY		Tracer Survey		
City: HOUSTON State: TX Zip: 77070 Email: hunter.dunham@chevron.com		Temperature Survey		
API Number: 05-123-27115	OGCC Facility ID Number: 297393	Inspection Number		
Well/Facility Name: FRONT RANGE D	Well/Facility Number: 09-28			
Location QtrQtr: NWNE Section: 9 Township: 3N Range: 64W Meridian: 6				

☐ SHUT-IN PRODUCTION WELL☐ INJECTION WELL

Last MIT Date:

Test Type:☒ Test to Maintain SI/TA status☐ 5-Year UIC☐ Reset Packer☐ Verification of Repairs☐ Annual UIC TEST☐ Describe Repairs or Other Well Activities:**Wellbore Data at Time of Test**

Injection Producing Zone(s)	Perforated Interval	Open Hole Interval
NB-CD	6657-6935	

Tubing Casing/Annulus Test

Tubing Size:	Tubing Depth:	Top Packer Depth:	Multiple Packers?
			<input type="checkbox"/>

Casing Test

Use when perforations or open hole is isolated by bridge plug or cement plug; use if cased-hole only with plug back total depth.

Bridge Plug or Cement Plug Depth

6607

Test Data (Use -1 for a vacuum)

Test Date	Well Status During Test	Casing Pressure Before Test	Initial Tubing Pressure	Final Tubing Pressure
01-05-2021	TEMPORARILY ABANDONED	0		

Casing Pressure Start Test	Casing Pressure - 5 Min.	Casing Pressure - 10 Min.	Casing Pressure Final Test	Pressure Loss or Gain
526	525	525	524	-3

Test Witnessed by State Representative? ☐

OGCC Field Representative

OPERATOR COMMENTS:

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed:

Print Name: Stephanie Dionne

Title: Operations Tech

Email: stephanie.dionne@chevron.com

Date: 6/3/2021

Based on the information provided herein, this Notice (Form 21) complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: Haverkamp, Curtis

Date: 6/4/2021

CONDITIONS OF APPROVAL, IF ANY:

Attachment List

<u>Att Doc Num</u>	<u>Name</u>
402675353	FORM 21 SUBMITTED
402675371	FORM 21 ORIGINAL
402675373	PRESSURE CHART
402707926	FORM 21 ORIGINAL

Total Attach: 4 Files

General Comments

<u>User Group</u>	<u>Comment</u>	<u>Comment Date</u>
Engineer	Form 42 given 10 days notice. Plug 50' of perforations. Pressures within 10% of initial test pressure during 15 minutes. Pressures stabilized within 3 psi within the last 5 minutes.	06/04/2021
Engineer	Pressure value of 527 (start test) is not a value on attachment. RTD second time so operator can list pressures correctly.	06/02/2021
Engineer	Pressure values listed on form do not match chart data. RTD.	05/05/2021

Total: 3 comment(s)