

<div><div><div><div></div><div>noble</div><div>energy</div></div></div><div>Daily Operations</div></div>				
Well Name: MARIE D04-23				
Daily Operations				
Well Name	API	Job Type	Start Date	Summary
MARIE D04-23	05-123-22933	PLUG AND ABANDON	8/4/2021	TP-450PSI, CP-400 PSI, SCP-0 PSI, ROAD RIG AND EQUIPMENT TO LOCATION, SPOT IN AND RIG UP PULLING UNIT AND PUMP LINES, PRES/TEST BOP, CONTROL WELL W/130 BBLS, N/D TREE, N/U TBG EQUIPMENT, STAND BACK 120 JTA AND L/D REST, R/U WIRELINE, SET CIBP AT 6596' AND SPOT CMT ON TOP, PERFORM PRESSURE TEST TO 500 PSI FOR 15 MIN, HELD GOOD, SECURE WELL, SDFN.
MARIE D04-23	05-123-22933	PLUG AND ABANDON	8/5/2021	CP-0 PSI, SCP-0 PSI, R/U WIRELINE, SHOT SQUEEZE HOLES AT 4005', INJECT 1BPM AT 800 PSI, SHOT TOP HOLES AT 3905', TIH W/CICR AND SET IT AT 3955', CONDITION HOLE, MIX AND PUMP 10 BBLS OF C/WASH, 5 BBLS SPACER AND 40 SKS OF NEAT G CMT AT 15.8PPG AND 1.15Y, SPOT LAST 5 SKS ON TOP OF CICR, POOH, SHOT SQUEEZE HOLES AT 2500', INJECT 1 BPM AT800 PSI, SHOT TOP HOLES AT 2000', RIH AND SET CICR AT 2400', CONDITION HOLE, MIX AND PUMP 10 BBLS OF C/WASH, 5 BBL SPACER, 190 SKS OF N/G CMT AT 15.8PPG AND 1.15Y, POOH, SECURE WELL, SDFN.
MARIE D04-23	05-123-22933	PLUG AND ABANDON	8/6/2021	CP-0 PSI, SCP-0 PSI, R/U WIRELINE, JET CUT CSG AT 789', ESTABLISH CIRCULATION AND CONDITION HOLE, N/D BOP AND TBG HEAD, N/U X/O, ESTABLISH CIRCULATION, MIX AND PUMP 298 SKS OF NEAT G CMT AT 15.8 PPG AND 1.15Y TILL GOT CMT UP TO SURFACE, R/D PULLING UNIT AND RIG EQUIPMENT, P/U LOCATION, SDFN.
MARIE D04-23	05-123-22933	PLUG AND ABANDON	9/28/2021	"MARIE D4-23 WELL HEAD CUT & CAP Production Casing Tag: Surface Surface Casing Tag: 32' 0 sacks cement added to production casing 3 sacks cement added to surface casing Cut depth: 6' below grade Bradenhead Pressure: 0 PSI Production Casing Pressure: 0 PSI "
Page 1/1				
Report Printed: 10/30/2021				