



## Daily Operations

Well Name: MARIE D04-13

Daily Operations				
Well Name	API	Job Type	Start Date	Summary
MARIE D04-13	05-123-15142	PLUG AND ABANDON	7/21/2021	ROAD RIG AND EQUIPMENT, HELD SAFETY MEETING, TP-820PSI, CP-820PSI, SCP-0PSI, OPEN WELL TO FACILITY, SPOT IN AND RIG UP PULLING UNIT AND PUMP LINES, PRES/TEST BOP, CONTROL WELL W/100 BBLs, UNLAND AND N/U TBG, STAND BACK 61 STANDS AND L/D REST ON TRAILER, R/U WIRELINE, RIH AND SET CIBP AT 6852', POOH, PERFORM PRES/TEST TO 500 PSI, HELD GOOD, SECURE WELL, SDFN
MARIE D04-13	05-123-15142	PLUG AND ABANDON	7/22/2021	CP-0 PSI, SCP-0 PSI, R/U WIRELINE, SPOT CMT ON TOP OF CIBP, SET CIBP AT 6591' AND SPOT CMT ON TOP, SHOT SQUEEZE HOLES AT 4020', UN ABLE TO PUMP INTO, LOG WELL FROM 4300' TO 1800' AND CALL OFICE FOR ORDERS, SHOT SQUEEZE HOLES AT 3890', PERFORM INJECTION RATE, UNABLE TO PUMP INTO, CALL OFICE FOR ORDERS, SECURE WELL, SDFN.
MARIE D04-13	05-123-15142	PLUG AND ABANDON	7/23/2021	CP-0 PSI, SCP-0 PSI, R/U WIRELINE, SET CIBP AT 3870' AND SPOT CMT, SHOT HOLES AT 2500', UNABLE TO PUMP INTO, CALL OFICCE FOR INSTRUCTIONS, DESISION WAS MADE TO SET CIBP, TIH W/102 JTS AND LAY IT DOWN, W/L SET CIBP AT 1600', SPOT CMT ON TOP, TIH W/10 STANDS TO 631', MIX AND PUMP 35 SKS OF G CMT UP TO SURFACE, L/D TBG, R/D PULLING UNIT.