

McLaughlin Jr #33

Date

- 3/19/2021 Drive to location, Have safety meeting, MIRU slick line, Run in hole tag at 1037'
Rig down slick lin move off well.
- 3/30/2021 Drive to location, Have safety meeting, Fill casing with 42 bbls fresh water.
- 4/1/2021 Drive to location, Have safety meeting, MIRU wireline make up CBL logging tools,
Run in tag up at 1034', Log out of hole, Bond log showing 100 % bond, Was not getting
CCL to read any collars until 38' in hole, 1 joint of casing is all that's in the hole, RDMO
Wireline truck, Had 10 ton 1 1/2 gravel and 10 ton reject sand delivered to location,
- 4/5/2021 Travel to location, Have safety meeting, Rig up conveyor belt to drop gravel and sand
in hole. Dumped 20 backhoe bucket load down hole.
- 4/6/2021 Drive to location, Have safety meeting, MIRU slick line run in hole tag gravel at 600'. Put 25.5 more
backhoe bucket in hole with Gravel, Run in with slick line tag up @ 84' Release slick line and vac
truck.
- 4/7/2021 Drive to location, Have safety meeting, MIRU water truck suck out 72' of water from hole, MIRU MSG
Mix up 1 yard cement pump down hole bring cement to surface, Release water
truck and cement truck.
- 4/8/2021 Drive to location, Have safety meeting, Dig around well 6' deep, Put fence up around hole.
- 4/14/2021 Fab up dry hole marker plate, cut off casing 4' below ground level, back fill cover up marker, load up
approximately 7 yards of soil from around well load up haul off