

Emerald 129
MULTI-DAY JOB SUMMARY
API: 103-06014
NWSE Section 6 T1N R102W

Job Reports (Daily Summary)

WELL: EMERALD C 129

REPORT: DAILY DRILLING

REPORT START	REPORT END	OPERATIONS SUMMARY	
10/25/21 06:00 AM	10/26/21 06:00 AM	Traveled to location, Held TGSM & Reviewed JSA for todays proceeedure. Verfiy cement top is @ 8' from surface. Meet COGCC, check with LEL meters, no gas detected; dig around csg to depth of 8', cut off csg & top off cement to 4' from surface; weld on ID plate; take pictures, will leave area open for 5 days as per COGCC rules; prep area for soil testing. Start cleaning up location. SDFN.	View
10/21/21 06:00 AM	10/22/21 06:00 AM	Traveled to location, Held TGSM & Reviewed JSA for todays proceeedure.RU TD Machine, TD @ 8' from surface. Start cleaning up location & hauling equipment to yard. SDFN.	View
10/20/21 06:00 AM	10/21/21 06:00 AM	Traveled to location, Held TGSM & Reviewed JSA for todays procedure. Set up equipment R/U TD machine, RIH and TD @ 190'; POOH rig down TD Machine. RU cementing equipment & test for safe operation; RIH with 2 3/8" tbg; Pump 105 sacks of ASTM "C" cement; TOOH, flush tbg & equipment. RD Cementing equipment. SDFN.	View
10/19/21 06:00 AM	10/20/21 06:00 AM	Traveled to location, Held TGSM & Reviewed JSA for todays procedure. Set up equipment R/U, TIH with squeegee plug to 246', set plug with tbg; RU cementing equipment & test for safe operation; Pump 46 sacks of ASTM "C" cement on top of squeegee plug; TOOH, flush tbg & equipment. SDFN.	View
10/18/21 06:00 AM	10/19/21 06:00 AM	Traveled to location, Held TGSM & Reviewed JSA for todays procedure. Casing Pressure 0 psi. Contacted Aaron Katz with COGCC to let him know we will be starting on the P&A . Conformation email was sent. Install cellar ring, built berm around well bore; hauled in cement equipment, Conveyor , Hyd. Unit, weatherford equipment, 2-3/8" tubing.	View