

Brian Stanley

From: Wolfe - DNR, Stephen <stephen.wolfe@state.co.us>
Sent: Thursday, November 11, 2021 11:11 AM
To: Brian Stanley
Subject: [External]:Re: [External]:Re: Colorado National Bank #1 P&A (05-123-05582) Progress

Brian,

You may proceed as planned with the plug at 4130'. Tag per BLM orders.

Steve

On Thu, Nov 11, 2021 at 11:08 AM Brian Stanley <BStanley@verdadresources.com> wrote:

Steve,

Well it happened again. We got to 5531' yesterday and sat there and spun our wheels trying to get back down to the nio and made no progress. Got back up in the surface pipe to be out of there by dark, per the BLM, and shut it in. We fired back up this AM and only got down to 4258' today and we're not making progress. Sherman Gray with the BLM suggested we come up to 4130', pump our 60sx Sussex plug (prescribed as 4098'-3958'). We'll pump it for 4130-3958' with 20% excess for a 88sx/18bbl plug. He is talking with their engineer, Kahindo Kamau, right now for final approval on their side.

Let me know if we are okay to proceed with that plan.

Thanks,

Brian Stanley

435-640-6426

From: Wolfe - DNR, Stephen <stephen.wolfe@state.co.us>
Sent: Wednesday, November 10, 2021 12:13 PM
To: Brian Stanley <BStanley@VerdadResources.com>
Subject: [External]:Re: Colorado National Bank #1 P&A (05-123-05582) Progress

Sounds good. You may proceed as planned.

Steve

On Wed, Nov 10, 2021 at 12:00 PM Brian Stanley <BStanley@verdadresources.com> wrote:

Hey Steve,

Just tried you on your cell. We're starting have some hole issues on this CNB #1. We've been getting back sloughed off shale by the cubic yard for the past couple days and it's getting alarmingly sticky, and it's getting worse with each trip in/out we make. We made it to 5900' last night and are trying to fight back to bottom as we speak. Sherman Gray with the BLM was by and thought that it might be better to just call the nio plug good, and Kahindo/BLM gave the thumbs up to get down to the nio plug @ 6230' and start cementing there. Are you good with that if we can make it down to that 6230' mark?

Thanks,

Brian Stanley

Sr. Completions Engineer

435-640-6426



--

Stephen Wolfe

303-894-2100 x5187 (o)

303-882-0224 (c) Working from home

--

Stephen Wolfe

303-894-2100 x5187 (o)

