

**FORM  
INSP**Rev  
X/20**State of Colorado  
Oil and Gas Conservation Commission**1120 Lincoln Street, Suite 801, Denver, Colorado 80203  
Phone: (303) 894-2100 Fax: (303) 894-2109

Inspection Date:

12/07/2021

Submitted Date:

12/27/2021

Document Number:

688311721

**FIELD INSPECTION FORM**Loc ID 416175 Inspector Name: Sherman, Susan On-Site Inspection ☐ 2A Doc Num: \_\_\_\_\_**Operator Information:**

OGCC Operator Number: 10699

Name of Operator: OWN RESOURCES OPERATING LLC

Address: 38 PALMER CREST CT

City: SPRING State: TX Zip: 77381

**Status Summary:**

- ☐ THIS IS A FOLLOW UP INSPECTION
- ☐ FOLLOW UP INSPECTION REQUIRED
- ☐ NO FOLLOW UP INSPECTION REQUIRED

**Findings:**

3 Number of Comments

0 Number of Corrective Actions

☐ Corrective Action Response Requested**ANY CORRECTIVE ACTION(S) FROM  
PREVIOUS INSPECTIONS THAT HAVE NOT  
BEEN ADDRESSED ARE STILL APPLICABLE****Contact Information:**

Contact Name	Phone	Email	Comment
Dolezal, Pat	970-332-3585	pat.dolezal@ownresources.com	
Jones, Greg	970-332-3585	greg.jones@ownresources.com	

**Inspected Facilities:**

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status
416166	WELL	WO	02/22/2011	GW	125-11785	DETERDING 31-09	PA

**General Comment:**

PA/Cementing Inspection

**Inspected Facilities**

Facility ID: 416166 Type: WELL API Number: 125-11785 Status: WO Insp. Status: PA

**Cement**Cement ContractorContractor Name: Excell

Contractor Phone: \_\_\_\_\_

Surface Casing

Cement Volume (sx): \_\_\_\_\_

Circulate to Surface: \_\_\_\_\_

Cement Fall Back: \_\_\_\_\_

Top Job, 1" Volume: \_\_\_\_\_

Intermediate Casing

Cement Volume (sxs): \_\_\_\_\_

Good Return During Job: \_\_\_\_\_

Production Casing

Cement Volume (sx): \_\_\_\_\_

Good Return During Job: \_\_\_\_\_

Plugging OperationsDepth Plugs(feet range): 2225Cement Volume (sx): 2

Good Return During Job: \_\_\_\_\_

Cement Type: \_\_\_\_\_

Comment: Form 17 was done on 11/24/2021 and submitted to COGCC.  
Log-Tech Wireline-Dave  
CBL logging depth 2546' TOP per CBL 1750'. Set CIBP at 2236' with 2 sxs cement on  
top. Deleted CIBP at 1674' per SW on 12/7/2021. Perfd, 4 holes at 465'.

Corrective Action: \_\_\_\_\_

Date: \_\_\_\_\_

**Workover**Comment: Excell Rig, Wray-Andy B.

Corrective Action: \_\_\_\_\_

Date: \_\_\_\_\_

**Attached Documents**

You can go to COGCC Images (<https://cogcc.state.co.us/weblink/>) and search by document number:

Document Num	Description	URL
688311788	OWN Resources Deterding 31-09 PA wireline	<a href="http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=5617305">http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=5617305</a>
688311789	OWN Resources Deterding 31-09 lease signs	<a href="http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=5617306">http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=5617306</a>