

RECEIVED

FEB 22 1972

COLORADO OIL & GAS CONSERVATION COMMISSION

OGCC FORM 4
REV. 7-64

OIL AND GAS CONSERVATION COMMISSION
DEPARTMENT OF NATURAL RESOURCES
OF THE STATE OF COLORADO

File in duplicate for Patented and Federal lands.
File in triplicate for State lands.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		5. LEASE DESIGNATION AND SERIAL NO.	
2. NAME OF OPERATOR Rex Monahan		6. IF INDIAN, ALLOTTEE OR TRIBE NAME	
3. ADDRESS OF OPERATOR Box 1231, Sterling, Colorado 80751		7. UNIT AGREEMENT NAME	
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface SE SW Sec. 9-9N-53W At proposed prod. zone "D" Sand		8. FARM OR LEASE NAME Whittaker	
14. PERMIT NO.		9. WELL NO. 1	
15. ELEVATIONS (Show whether DF, RT, GR, etc.) KB 4083		10. FIELD AND POOL, OR WILDCAT Shoreline	
		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec. 9-9N-53W	
		12. COUNTY Logan	13. STATE Colorado

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

WATER SHUT-OFF

REPAIRING WELL

FRACTURE TREAT

MULTIPLE COMPLETE

FRACTURE TREATMENT

ALTERING CASING

SHOOT OR ACIDIZE

ABANDON

SHOOTING OR ACIDIZING

ABANDONMENT

REPAIR WELL

CHANGE PLANS

(Other) _____

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

Date of work February 1, 1972

Ran sand to 4700', dumped 5 sacks cement to 4662', shot casing @ 3900' and pulled it. Heavy mud to 250', 25 sacks cement plug to 180', heavy mud to 100', set 15 sacks cement to 65', mud to 28', ran 10 sacks cement to base cellar. Cut off below ground level and welded on cap.

Work performed by Donnelly Casing Pulling Co.

DVR	<input checked="" type="checkbox"/>
FJP	<input checked="" type="checkbox"/>
NHM	<input checked="" type="checkbox"/>
JAM	<input checked="" type="checkbox"/>
JJD	<input checked="" type="checkbox"/>

Ex Gas Prod.

18. I hereby certify that the foregoing is true and correct

SIGNED Rex Monahan TITLE Operator DATE February 17, 1972

(This space for Federal or State office use)

APPROVED BY Al Rogers TITLE DIRECTOR DATE FEB 29 1972
O & G CON. COMM.

CONDITIONS OF APPROVAL, IF ANY:

T