


Underwood Ditch Task 2 - Plug and Abandon - 440411 007-40037
Underwood Ditch #5


Prepared 2/4/2022 **Notes:**
Limited information

FIELD NAME **Chromo**
FIELD NUMBER **11100**

LOCATION

Basin San Juan
Location-Townships 32N
Location-Ranges 1E
Elevation 7,659'

Depth	Formation/Member		Existing Casing and Cement Coverage
0'			Surface casing field measured 11" Production casing estimate to be 4-1/2" No records on file Casing at surface with water visible Hard tag @ 155'
500'	Estimated Mancos 650' Estimated Dakota 683'		

Depth		Final Plug Placement
0'		Cut 4' below grade, cap per COGCC guidelines, & bury Plug 4 pump 20 sx cement 106' to surface in 2-3/8" and 4-1/2"
500'		Perf @ 96' to 104' Plug 3 pump 11 sx cement 39' to surface between 2-3/8" and 4-1/2" Plug 2 pump 15 sx cement 64' to surface between 2-3/8" and 4-1/2" Plug 1 pump 75 sx cement 155' to surface