

SWABBCO - Cement Division
7352 Greenridge Rd Unit A8
Windsor, CO 80550
+1 9702890506
alison.strain1@swabbco.com
www.swabbco.com

Invoice CT01265

**BILL TO**

Civitas
650 Southgate Drive
Windsor, Co 80550 USA

DATE
01/14/2022

PLEASE PAY

DUE DATE
02/13/2022

COMPANY MAN:

Dave Magruder

LOCATION:

BUCKLEY-STATE #16-16

DESCRIPTION	QTY	RATE	AMOUNT
4 Hour Cementer Charge	2		
Environmental fee	1		
High Pressure Iron with Restraints	1		
Fresh Water bobtail	12		
Fresh Water (bbl)	100		
Bulk Material Mixing Service Charge	11		
Class G cement with Thixotropic additive pack	11		
Defoamer	1		
Additional Cement Pump Hours (Non Discounted)..	2		
Additional Pneumatic Hours (Non Discounted)	2		

CP7 3pm-1am

Status: 2 7/8" , 6.5# tubing , 8 5/8" , 24# casing , 5 bbl lead h2o , rate 1bbl per min , max pressure 30 psi , 11sx thixotropic , Gypsum, Sodium Metasilicate, and Calcium Chloride used in slurry in proprietary amounts , EOT 200' , TOC 148.6' , displace with .8 bbl h2o , WOC , rig down , clean location , crew travel.

TOTAL DUE

THANK YOU.

SWABBCO - Cement Division

7352 Greenridge Rd Unit A8
Windsor, CO 80550
+1 9702890506
alison.strain1@swabbco.com

**INVOICE****BILL TO**

Civitas
650 Southgate Drive
Windsor, Co 80550 USA

INVOICE #	DATE	TERMS	DUE DATE
CT01275	01/22/2022	Net 30	02/21/2022
COMPANY MAN:	LOCATION:		
Dave Magruder	BUCKLEY-STATE #16-16		

DATE	ACTIVITY	DESCRIPTION	QTY	RATE	AMOUNT
	4 Hour Cementer Charge	4 Hour Cementer Charge	3		
	High Pressure Iron with Restraints	High Pressure Iron with Restraints	1		
	Environmental fee	Environmental fee	1		
	Cement Pump and Pneumatic Bulker Milage	Cement Pump and Pneumatic Bulker Milage	200		
	Pump truck Mileage	Pump truck Mileage	100		
	Bulk Material Mixing Service Charge	Bulk Material Mixing Service Charge	250		
	Thermal 35 Cement (Class G Cement with 35% Silica Flour BWOC)	Thermal 35 Cement (Class G Cement with 35% Silica Flour BWOC)	250		
	Fresh Water bobtail	Fresh Water bobtail	12		
	Fresh Water (bbl)	Fresh Water (bbl)	100		
	Additional Cement Pump Hours (Non Discounted)..	Additional Cement Pump Hours (Non Discounted)..	1		
	Additional Pneumatic Hours (Non Discounted)	Additional Pneumatic Hours (Non Discounted)	1		
	Defoamer	Defoamer	2		
	Fresh Water Transport	Fresh Water Transport	6		

CP11 1-21-22 11pm-12pm 1-22-22

Status: spot in equipment , rig up , safety meeting , pressure test iron to 1500 psi , plug 1. 250sx Thermal 35 , yield 1.52 , 15.8# , slurry vol. 67.7, 8,225# of silica flour used in slurry ,10 bbl lead h2o , rate 2 bbl per min , max pressure 600 psi , EOT 7658' , TOC 6700' , displaced 1 bbl h2o , followed by 36 bbl mudd , used 2 gallon defoamer , wash out pump , 3:15am , WOC. get water, get cement , wait on orders.

BALANCE DUE

SWABBCO - Cement Division

7352 Greenridge Rd Unit A8
Windsor, CO 80550
+1 9702890506
alison.strain1@swabbco.com

**INVOICE****BILL TO**

Civitas
650 Southgate Drive
Windsor, Co 80550 USA

INVOICE #	DATE	TERMS	DUE DATE
CT01278	01/22/2022	Net 30	02/23/2022
COMPANY MAN:	LOCATION:		
Dave Magruder	BUCKLEY-STATE #16-16		

DATE	ACTIVITY	DESCRIPTION	QTY	RATE	AMOUNT
	4 Hour Cementer Charge	4 Hour Cementer Charge	6		
	Cement Pump and Pneumatic Bulker Milage	Cement Pump and Pneumatic Bulker Milage	200		
	Pump truck Mileage	Pump truck Mileage	100		
	Environmental fee	Environmental fee	1		
	High Pressure Iron with Restraints	High Pressure Iron with Restraints	1		
	Bulk Material Mixing Service Charge	Bulk Material Mixing Service Charge	290		
	Fresh Water Transport	Fresh Water Transport	18		
	Fresh Water (bbl)	Fresh Water (bbl)	120		
	Class G cement with Thixotropic additive pack	Class G cement with Thixotropic additive pack	290		

CP11 1-22-22 12pm 1-23-22 12pm

Status: 2 7/8" 6.5# tubing , 8 7/8" open hole , plug 1. 90sx thixotropic Gypsum, Sodium Metasilicate, and Calcium Chloride used in slurry in proprietary amounts , yield 1.50 , 14.5# , slurry vol. 24 bbl , 10 bbl h2o lead , rate 2bbl per min max pressure 1200 psi, EOT 5430' , TOC 5116' , displaced 1 bbl h2o , then pump 28.5 bbl mudd , WOC , plug 2. 200sx Thixotropic , slurry vol. 53.4 ,15 bbl h2o lead , rate 2 bbl per min , max pressure 300psi , EOT 3055' , TOC 2357' , displaced 3.6 bbl h2o then pump 10bbl mudd , WOC , switch out bulkers , fill transport , shift change , crew travel.

BALANCE DUE

SWABBCO - Cement Division

7352 Greenridge Rd Unit A8

Windsor, CO 80550

+1 9702890506

alison.strain1@swabbco.com

**BILL TO**

Civitas

650 Southgate Drive

Windsor, Co 80550 USA

INVOICE CT01280**DATE** 01/24/2022 **TERMS** Net 30**DUE DATE** 02/23/2022**COMPANY MAN:**

Dave Mcgruder

LOCATION:

Buckley State 16-16

DATE	DESCRIPTION	QTY	RATE	AMOUNT
01/23/2022	4 Hour Cementer Charge	5		
01/23/2022	Cement Pump and Pneumatic Bulker Milage	300		
01/23/2022	Pickup Mileage	100		
01/23/2022	Environmental fee	1		
01/23/2022	High Pressure Iron with Restraints	1		
01/23/2022	Bulk Material Mixing Service Charge	483		
01/23/2022	Fresh Water Transport	19		
01/23/2022	Fresh Water (bbl)	260		
01/23/2022	Class G Neat Cement	483		
01/23/2022	Calcium Chloride (CaCl2)	290		

CP11

1-23-21 12:00 pm 1-24-21 7:00 am

Status: 2-7/8 6.5# tubing, 8 7/8" open hole, stand by on location waiting on new drill mud, EOT 2188.71' rig up lines pressure test lines, pumped 350 sxs class "G" neat cement displaced with 7 bbls H2O, rig down stand by waiting on cement, trip in hole tag top of cement @ 780' did not pump plug # 5 for order of civitas company men,

status: 2 7/8 6.5 tubing 8 7/8 open hole, EOT 300' rig up lines, 5 bbls fresh lead pumped 108 sxs class "G" neat cement, got good cement to surfaces wait on lay down tubing, top off well with 25 sxs, wash out pump, drive equipment back to swabbco yard

TOTAL DUE