


|   |              |                  |            |   |
|---|--------------|------------------|------------|---|
| <div><div>Daily Operations</div></div> |              |                  |            |   |
| Well Name: UHRICH 1   |              |                  |            |   |
| Daily Operations  |              |                  |            |   |
| Well Name   | API          | Job Type         | Start Date | Summary   |
| UHRICH 1  | 05-123-12152 | PLUG AND ABANDON | 1/17/2022  | SAFETY MEETING,ROAD RIG TO LOC,CHECK PSI,CSG 750,TBG 750,BH 2,SPOT IN EQUIP,RIG UP,TEST BOP,CSG/PIPE RAMS,HIGH/LOW,GOOD TEST,CONTROL WELL,PUMP 70 BBLS DOWN CSG,25 BBLS DOWN TBG,NDWH,NUBOP,TEST BOP,GOOD TEST,TOOH SB 2.375 4.7# J-55 EUE TUBING,108 JTS SB AND LD 111 JTS,RUWL,PU & SET 4.5 CIBP @6546,RDWL,LOAD HOLE WITH 60 BBLS,TEST TO 500 PSI,HAD GOOD TEST,TIH W/5 JTS TO DISPLACE WATER,TOOH,SWI,DRAIN PUMP AND LINES  |
| UHRICH 1  | 05-123-12152 | PLUG AND ABANDON | 1/18/2022  | SAFETY MEETING,CHECK PSI,CSG 0,BH 0,RUWL,SPOT 2 SACS CMT ON CIBP,PU 3.125 SLICK GUN & PERFORATE @3552-53 W/1FT GUN @6 SPF,LOAD HOLE,INJ RATE 1.5 BPM @600 PSI,PU 3.125 SLICK GUN & PERFORATE @3452-53 W/1FT GUN @6 SPF,RD WL,PU 4.5 11.6# CICR & START TIH,GET 22 JTS IN HOLE,OPERATOR NOTICED SOME BROKEN STRANDS IN DRILL LINE,TOOH SB 22 JTS,SWI,DUE TO SAFETY CONCERNS RIG IS SUT DOWN AND WILL CHANGE DRILL LINE TOMORROW MORNING  |
| UHRICH 1  | 05-123-12152 | PLUG AND ABANDON | 1/19/2022  | SAFETY MEETING,CHANGE OUT DRILL LINE SHUT DOWN DUE TO ICY CONDITIONS ON RIG   |
| UHRICH 1  | 05-123-12152 | PLUG AND ABANDON | 1/20/2022  | SAFETY MEETING,CHECK PSI,CSG 40,SURFACE 0,PU 4.5 11.6# CICR & SET @3502 W/111 JTS,PUMP 10 BBLS CHEM WASH,40 SACS OR 8.1 BBLS OF 15.8# G-NEAT CMT @1.15 YIELD & DISPLACE W/12 BBLS LEAVING 5 SACS ON TOP OF CICR,TOOH LD 3 JTS & SB 28 JTS,LEAVING 2500 FT IN HOLE,REVERSE OUT 35 BBLS UNTIL CLEAN,TOOH SB 66 TOTAL JTS & LD 42 TOTAL JTS,RUWL, PU 3.125 SLICK GUN,SHOOT 1FT OF HOLES @2200 W/6 SPF,GET INJ RATE OF 2 BPM @400 PSI,PU 3.125 SLICK GUN,SHOOT 1 FT OF HOLES @1700 W/6 SPF,RDWL,PU 4.5 11.6# CICR & SET @2100 W/66 JTS,PUMP 10 BBLS CHEM WASH,190 SACS OR 35 BBLS OF 15.8# G-NEAT CMT @1.15 YIELD,TOOH SB 24 JTS & LD 8 JTS,LEAVING 1080 IN THE HOLE,REVERSE OUT UNTIL CLEAN,TOOH LD 34 JTS,SWI<br>FIRST SQUEEZE<br>30 SACS BEHIND CSG<br>5 SACS ABOVE CICR<br>5 SACS BELOW CICR<br>SECOND SQUEEZE<br>145 SACS BEHIND CSG<br>10 SACS BELOW CICR<br>35 SACS ABOVE CICR |
| UHRICH 1  | 05-123-12152 | PLUG AND ABANDON | 1/21/2022  | SAFETY MEETING,CHECK PSI,CSG VAC,SURFACE VAC,RUWL,PU 4.5 JET CUTTER & CUT CSG @780,RDWL,CONDITION HOLE W/10 BBLS MUD FLUSH & 70 BBLS FRESH WATER,NDBOP & WH,SPEAR CSG AND UN-LAND,NU CROSSOVER SPOOL & BOP,TOOH LD 18 JTS OF 4.5 11.6# CSG,CHANGE OVER TOOLS,TIH W/25 JTS OF TBG @780,PUMP 250 SACS OR 51.2 BBLS OF 15.8# G-NEAT CMT W/FLAKE @1.15 YIELD,DISPLACE WITH .5 BBLS LEAVING TOC @106, TOOH LD 25 JTS,WOC,SWI   |
| UHRICH 1  | 05-123-12152 | PLUG AND ABANDON | 1/24/2022  | SAFETY MEETING,CHECK PSI,CSG 0,TIH & TAG TOC @465 W/15 JTS,170FT BELOW SURFACE,PUMP 10 BBLS CHEM WASH 130 SACS OR 26.6 BBLS OF 15.8# G-NEAT CMT W/FLAKE TO 86 FT,TOOH,WOC,TIH TAG TOC @347 W/11 JTS,PUMP 150 SACS OR 30.7 BBLS OF 15.8# G-NEAT CMT W/FLAKE @1.15 YIELD CMT,DID NOT GET CMT TO SURFACE,TOOH,SWI,DRAIN PUMP AND   |
| UHRICH 1  | 05-123-12152 | PLUG AND ABANDON | 1/25/2022  | SAFETY MEETING,CHECK PSI,TIH TAG TOC @50,TOOH,LOAD HOLE,NO BUBBLES,NDBOP,INSTALL NIGHT CAP,BLOW OUT,SWI,RIG DOWN,MRO,FINAL REPORT   |
| UHRICH 1  | 05-123-12152 | PLUG AND ABANDON | 3/24/2022  | UHRICH 1 WELL HEAD CUT & CAP<br>Production Casing Tag: N/A<br>Surface Casing Tag: 48'<br>0 sacks cement added to production casing<br>11 sacks cement added to surface casing<br>Cut depth:6' below grade<br>Bradenhead Pressure: 0 PSI<br>Production Casing Pressure: N/A  |
|   |              |                  |            |   |
| Page 1/1  |              |                  |            |   |
| Report Printed: 4/24/2022   |              |                  |            |   |