



423787

Rig # 807-Milliken

Cement Ticket

<b>Customer Name</b>	<b>Date Of Service:</b>
Chevron	5/9/2022

<b>Location</b>	<b>County</b>	<b>AFE</b>	<b>Equipment</b>
Sandau K21-23	Weld County, CO		C1003

Billing

Description	Qty	Rate	Total
P and A Charge(Each)			
Mileage(Miles)			
G Cement(Bags)			
Data Acquisition(Each)			
Iron Inspection(Each)			
Sugar(Lbs)			
Water Delivery(Barrels)			

Description	Qty	Rate	Total
Miscellaneous			
Miscellaneous			
Miscellaneous			
Miscellaneous			
Miscellaneous			

defoamer  
retarder  
rigless P&A  
charge  
water bobtail  
hours  
wireline  
gauge ring  
charge

<b>Description of Work</b>	<b>Start Time</b> 01:00 pm	<b>Stop Time</b> 07:00 pm
----------------------------	----------------------------	---------------------------

UWRWE-A2482-ABN Patricia Albidrez Gate to gate: 1:00 pm –5:30 pm MOB to location, spot in, rig up, flowback incinerated gas, Status: 2-3/8" 4.7# tubing cut at 6,927' inside 4-1/2" 11.6# casing, pump down tubing, pump 30 bbl. freshwater, pumped 4 bbl. LCM pill, displaced with 26 bbl. waited 15 minutes, pump 3 bbl., waited 15 minutes, established circulation with 47 bbl. of water, pumped 120 bbl. total water, pumped 5 bbl. freshwater spacer, mix and pumped 35 sxs of 15.8# 1.15 cu.ft./sack Class G cement with retarder, 7.2 bbl. of slurry, displaced with 25 bbl. to cover from 6,927' to 6,414', RD valve, wash out pump, RD equipment Non rev: posttrip truck, loaded cement

Payroll Section					
Employee		Rev Hrs.	Travel Hrs.	Non Rev Hrs.	Total
Supervisor	Rascon, Aron	0.00	0.00	0.00	0.00
Operator	Pena, Marcos	4.50	0.00	1.50	6.00
Derrick	Meza, Abraham	4.50	0.00	1.50	6.00

No UnReported Incidents Per My Signature

Ranger Tool Pusher

Customer/Agent: