



430291

Rig # 807-Milliken

Cement Ticket

Customer Name	Date Of Service:
Chevron	6/2/2022

Location	County	AFE	Equipment
Klein #12-01	Weld County, CO		C1003

Billing			
Description	Qty	Rate	Total
P and A Charge(Each)			
Mileage(Miles)			
G Cement(Bags)			
Data Acquisition(Each)			
Iron Inspection(Each)			
Sugar(Lbs)			
Water Delivery(Barrels)			
Description			
Miscellaneous			defoamer
Miscellaneous			retarder
Miscellaneous			rigless P&A charge
Miscellaneous			water bobta hours
Miscellaneous			wireline gauge ring charge

Description of Work	Start Time 05:00 am	Stop Time 02:00 pm
----------------------------	----------------------------	---------------------------

UWRWE-A2558-ABN Patricia Albidrez Gate to gate: 6:00 am – 2:00 pm MOB to location, spot in, rig up, flowback incinerated gas, Status: 2-3/8" 4.7# tubing cut at 6,749' inside 4-1/2" 11.6# casing, pump down tubing, pump 30 bbl. freshwater, pumped 7 bbl. LCM pill, displaced with 25.3 bbl. waited 30 minutes, established circulation with 58 bbl. of water, pumped 138 bbl. total water, pumped 5 bbl. freshwater spacer, mix and pumped 35 sxs of 15.8# 1.15 cu.ft./sack Class G cement with retarder, 7.2 bbl. of slurry, displaced with 24.7 bbl. to cover from 6,749' to 6,236', RD valve, wash out pump, RD equipment Non rev: pretrip truck, prep for job

Payroll Section					
Employee		Rev Hrs.	Travel Hrs.	Non Rev Hrs.	Total
Supervisor	Rascon, Aron	0.00	0.00	0.00	0.00
Operator	Pena, Marcos	9.00	0.00	0.00	9.00
Derrick	Meza, Abraham	9.00	0.00	0.00	9.00

No UnReported Incidents Per My Signature

Ranger Tool Pusher

Customer/Agent: