



277653

Rig # 807-Milliken

Cement Ticket

<b>Customer Name</b>	<b>Date Of Service:</b>
Chevron	8/2/2022

<b>Location</b>	<b>County</b>	<b>AFE</b>	<b>Equipment</b>
BLEHM N26-17	Weld County, CO		C1003

Billing

Description	Qty	Rate	Total
P and A Charge(Each)			
Mileage(Miles)			
G Cement(Bags)			
Data Acquisition(Each)			
Iron Inspection(Each)			
Sugar(Lbs)			
Water Delivery(Barrels)			

Description	Qty	Rate	Total
Miscellaneous			defoamer
Miscellaneous			retarder
Miscellaneous			rigless p&a charge
Miscellaneous			water bobtail hours
Miscellaneous			Wireline credit for tubing already at depth

<b>Description of Work</b>	<b>Start Time</b> 06:00 am	<b>Stop Time</b> 11:30 am
----------------------------	----------------------------	---------------------------

UWRWE-A2659-ABN Patricia Albidrez Gate to gate: 6:30 am – 11:30 am MOB to location, spot in, rig up, flowback incinerated gas, Status: 2-3/8" 4.7# tubing at 7,535' inside 4-1/2" 11.6# casing, pump down tubing, pump 35 bbl. freshwater, pumped 1 bbl. LCM pill, displaced with 28.3 bbl. waited 30 minutes, established circulation with 59 bbl. of water, pumped 120 bbl. total water, pumped 5 bbl. freshwater spacer, mix and pumped 35 sxs of 15.8# 1.15 cu.ft./sack Class G cement with retarder, 7.2 bbl. of slurry, displaced with 27.5 bbl. to cover from 7,535' to 7,022', RD valve, wash out pump, RD equipment Non rev: pretrip truck, prep for job, loaded cement

Payroll Section					
Employee		Rev Hrs.	Travel Hrs.	Non Rev Hrs.	Total
Supervisor	Rascon, Aron	0.00	0.00	0.00	0.00
Operator	Pena, Marcos	5.00	0.00	0.50	5.50
Derrick	Meza, Abraham	5.00	0.00	0.50	5.50
FloorHand	Soto, Juan I.	5.00	0.00	0.50	5.50

No UnReported Incidents Per My Signature

Ranger Tool Pusher

Customer/Agent: