



461970

Rig # 807-Milliken

### Cement Ticket

<b>Customer Name</b>	<b>Date Of Service:</b>
Chevron	8/17/2022

<b>Location</b>	<b>County</b>	<b>AFE</b>	<b>Equipment</b>
Houndskeeper H01-17	Weld County, CO		C1003

#### Billing

Description	Qty	Rate	Total
P and A Charge(Each)			
Mileage(Miles)			
G Cement(Bags)			
Data Acquisition(Each)			
Iron Inspection(Each)			
Sugar(Lbs)			
Water Delivery(Barrels)			

Description	Qty	Rate	Total
Miscellaneous			
Miscellaneous			
Miscellaneous			
Miscellaneous			
Miscellaneous			

defoamer  
retarder  
Turnkey  
rigless  
abandonmen  
t charge  
water bobtail  
hours  
wiring  
gauge ring  
charge

**Description of Work** Start Time 10:30 am Stop Time 05:30 pm

UWRWE-A2715-ABN Patricia Albidrez Gate to gate: 10:30 am – 3:30 pm MOB to location, spot in, rig up, waited 3 hours for flowback to incinerate gas, Status: 2-3/8" 4.7# tubing cut at 6,829' inside 4-1/2" 11.6# casing, pump down tubing, pump 32 bbl. freshwater, pumped 3 bbl. LCM pill, displaced with 25.6 bbl. waited 30 minutes, established circulation with 60 bbl. of water, pumped 115 bbl. total water, pumped 5 bbl. freshwater spacer, mix and pumped 35 sxs of 15.8# 1.15 cu.ft./sack Class G cement with retarder, 7.2 bbl. of slurry, displaced with 25 bbl. to cover from 6,316' to 6,829', RD valve, wash out pump; 2:30 MOB to yard Non rev: pre-trip/post-trip truck, prep for job, load cement

#### Payroll Section

Employee	Rev Hrs.	Travel Hrs.	Non Rev Hrs.	Total
Supervisor				
Pena, Marcos	5.00	0.00	0.00	5.00
Operator				
Meza, Abraham	5.00	0.00	2.00	7.00

No UnReported Incidents Per My Signature

Ranger Tool Pusher

Customer/Agent: