



463687

Rig # 807-Milliken

Cement Ticket

Customer Name	Date Of Service:
Chevron	8/23/2022

Location	County	AFE	Equipment
OCOMA C31-23	Weld County, CO		C1003

Billing

Description	Qty	Rate	Total
P and A Charge(Each)			
Mileage(Miles)			
G Cement(Bags)			
Data Acquisition(Each)			
Iron Inspection(Each)			
Sugar(Lbs)			
Water Delivery(Barrels)			

Description	Qty	Rate	Total
Miscellaneous			
Miscellaneous			
Miscellaneous			
Miscellaneous			
Miscellaneous			

defoamer
retarder
Turnkey
rigless
abandonmen
t charge
water bobtail
hours
wireline
gauge ring
charge

Description of Work Start Time 06:00 am Stop Time 06:00 pm

UWRWE- A2329 -ABN Patricia Albidrez Gate to gate: 6:30 am – 4:00 pm MOB to location, spot in, rig up, waited on flowback to incinerate gas, 3:45 PM Status: 2-3/8" 4.7# tubing cut at 6,793' inside 4-1/2" 11.6# casing, pumped 32 bbl of freshwater, pumped 3 bbl. LCM pill, displaced with 25.4 bbl. waited 30 minutes, established circulation with 61 bbl. of water, pumped 115 bbl. total water, pumped 5 bbl. freshwater spacer, mix and pumped 35 sxs of 15.8# 1.15 cu.ft./sack Class G cement with retarder, 7.2 bbl. of slurry, displaced with 25 bbl. to cover from 6,793' to 6,280', RD valve, wash out pump; 1:00 PM MOB to next well. Spot in, Rig up; job pushed till next day, due to high pressure. 3:00 PM MOB to yard. Non rev: post-trip truck, prep for job; repair love-joy on driver side water pump.

Payroll Section

Employee	Rev Hrs.	Travel Hrs.	Non Rev Hrs.	Total
Supervisor Pena, Marcos	9.50	0.00	2.00	11.50
Operator Soto, Juan I.	5.00	0.00	0.50	5.50

No UnReported Incidents Per My Signature

Ranger Tool Pusher

Customer/Agent: