

State of Colorado
Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:
403205294

Date Received:
10/21/2022

FIR RESOLUTION FORM

Overall Status:

CA Summary:

1 of 3 CAs from the FIR responded to on this Form

1 CA Completed
0 Factual Review Request

OPERATOR INFORMATION

OGCC Operator Number: 10456

Name of Operator: CAERUS PICEANCE LLC

Address: 1001 17TH STREET #1600

City: DENVER State: CO Zip: 80202

Contact Name and Telephone:

Name: _____

Phone: () _____ Fax: () _____

Email: _____

Additional Operator Contact:

Contact Name	Phone	Email
Romana Cowden	720-951-5895	COGCC.inspections@caerusoilandgas.com

COGCC INSPECTION SUMMARY:

FIR Document Number: 696203783

Inspection Date: 06/22/2022

FIR Submit Date: 06/27/2022

FIR Status: _____

Inspected Operator Information:

Company Name: CAERUS PICEANCE LLC

Company Number: 10456

Address: 1001 17TH STREET #1600

City: DENVER State: CO Zip: 80202

LOCATION - Location ID: 479149

Location Name: BJU Number: B26-496 Pad County: _____

Qtrqtr: NENW Sec: 26 Twp: 4S Range: 96W Meridian: 6

Latitude: 39.677052 Longitude: -108.138400

FACILITY - API Number: 05-045-00 Facility ID: 479149

Facility Name: BJU Number: B26-496 Pad

Qtrqtr: NENW Sec: 26 Twp: 4S Range: 96W Meridian: 6

Latitude: 39.677052 Longitude: -108.138400

CORRECTIVE ACTIONS:

3 CA# 162946

Corrective Action:

Date: 09/10/2021

1) Comply with Rules 1002.b.(2), 1002.c, and implement BMPs to stabilize/protect salvaged soils, and to ensure soil horizons remain properly segregated from separate soil horizons.

2) Operator shall submit documentation (calculations, figures, etc..) showing the topsoil depths over the entire disturbance area prior to construction operations, methods used to determine topsoil depth, the actual depth Operator salvaged to, and justifications as to why Operator salvaged to that depth. Operator shall also include the total amount of topsoil (cubic yards) that was salvaged, and figures showing where the material is stored. Operator shall submit documentation to Reclamation Specialist attached to a Form 4 sundry.

Response: CA COMPLETED

Date of Completion: 10/17/2022

Operator Comment: Topsoil reworked and berm installed as storm water control measures complete 10/5/2022. Wattles installed segregating the topsoil piles from subsoils completed 10/14/2022. Topsoil and berm hydro seeded and mulched completed 10/17/2022. The road was constructed onto an existing ranch road, topsoil was salvaged where feasible from areas outside of the existing disturbance. This topsoil was stockpiled with that salvaged from the pipeline ROW and spread onto that disturbance during reclamation. During final reclamation, topsoil placement will be modified to properly reclaim the road.

COGCC Decision: _____

COGCC Representative: _____

OPERATOR COMMENT AND SUBMITTAL

Comment: _____

I hereby certify that the statements made in this form are, to the best of my knowledge, true, correct, and complete.

Print Name: Romana Cowden Signed: _____

Title: EHS Date: 10/21/2022 2:53:08 PM

ATTACHMENT LIST

View Attachments in Imaged Documents on COGCC website (<http://ogccweblink.state.co.us/>) - Search by Document Number.

<u>Document Number</u>	<u>Description</u>

Total Attach: 0 Files