



Cement Ticket

Customer Name Chevron	Date Of Service: 10/5/2022
---------------------------------	--------------------------------------

Location Garcia USX AB35-23	County Weld County, CO	AFE	Equipment C1003
---------------------------------------	----------------------------------	------------	---------------------------

Billing			
Description	Qty	Rate	Total
P and A Charge(Each)			
Mileage(Miles)			
G Cement(Bags)			
Data Acquisition(Each)			
Iron Inspection(Each)			
Sugar(Lbs)			
Water Delivery(Barrels)			

Description	Qty	Rate	Total	
Miscellaneous				defoamer
Miscellaneous				retarder
Miscellaneous				Turnkey rigless abandonmen t charge
Miscellaneous				water bobtail hours
Miscellaneous				wireline bop charge
Miscellaneous				wireline gauge ring charge

Description of Work	Start Time 06:00 am	Stop Time 05:00 pm
----------------------------	----------------------------	---------------------------

UWRWE- A2792 -ABN Patricia Albidrez Gate to gate: 6:30 am – 5:00 pm MOB to location, spot in, rig up, waited on flowback to incinerate gas, 12:00 PM Status: 2-3/8" 4.7# tubing cut at 6,731' inside 4-1/2" 11.6# casing , pumped 32 bbls of freshwater, pumped 5 bbl. LCM pill, displaced with 25.2 bbls, waited 30 minutes, established circulation with 30 bbls of water, pumped 110 bbl. total water, pumped 5 bbl. freshwater spacer, mix and pumped 35 sxs of 15.8# 1.15 cu.ft./sack Class G cement with retarder, 7.2 bbls of slurry, displaced with 24.8 bbls to cover from 6,731' to 6,218', RD valve, wash out pump; 3:30 MOB to yard Non rev: prep for job, pre-trip truck

Payroll Section					
Employee	Rev Hrs.	Travel Hrs.	Non Rev Hrs.	Total	
Supervisor Pena, Marcos	10.50	0.00	0.00	10.50	
Operator Meza, Abraham	10.50	0.00	0.50	11.00	
Derrick Soto, Juan I.	10.50	0.00	0.50	11.00	

No UnReported Incidents Per My Signature

Ranger Tool Pusher

Customer/Agent: