

**SWABBCO - Cement Division**

11737 Locust Street  
Fireston, CO 80504  
+1 9702890506  
ar@swabbco.com

**BILL TO**

Civitas  
650 Southgate Drive  
Windsor, Co 80550 USA

**INVOICE CT01773****DATE** 12/02/2022 **TERMS** NET 90**DUE DATE** 03/02/2023**COMPANY MAN:**

JAISON GIBBS

**LOCATION:**

HUYLER #1

DATE	DESCRIPTION	QTY	RATE	AMOUNT
	4 Hour Cementer Charge	1		
	High Pressure Iron with Restraints	1		
	Environmental fee	1		
	Additional Cement Pump Hours (Non Discounted)..	12		
	Additional Pneumatic Hours (Non Discounted)	12		
	Cement Pump and Pneumatic Bulker Milage	400		
	Fresh Water bobtail	15		
	Fresh Water (bbl)	80		
	Bulk Material Mixing Service Charge	680		
		75		
	Class G cement with Thixotropic additive pack	125		
	Class G Neat Cement	480		
	Defoamer	3		
	Sugar	200		

CP-10

FIRST BALANCED PLUG FROM 5665' TO ETOC @ 5465'

Status: 5 1/2 DRILL PIPE, EOT: 5665', drive to location, arrive on location, spot in equipment, rig up lines, pressure test lines, pumped 30 bbls lead, mix and pump 75 sks NIOESQUEEZE CEMENT 15.8# 1.17 YIELD, 15.5 bbls slurry, displace with 10.5 bbls of H2O and 66 bbls of mud with rig, rig down lines,

wash pump and lines..

SECOND PLUG PLUG FROM 2300' TO ETOC @2000'

rig up lines, pumped 30 bbls lead, mix and pump 125sks class G cement with thixotropic additive pack 15.2# 1.32 YIRLD, 29.5 bbls slurry, displace with 5.5 bbls of H2O and 22.6 bbls of mud with rig, rig down lines, wash pump and lines..

SURFACE JOB FROM 800' TO SURFACE

rig up lines, pumped 30 bbls lead, mix and pump 420 sks class G neat cement 15.8# 1.15 YIELD, 86 bbls slurry, rig down lines, waiting to rig lay down pipe,

top of well with 60 sks class G neat cement 15.8# 1.15 YIELD, 480 SKS

TOTAL, wash pump and lines, pick up equipment, drive back to yard...

TOTAL DUE

HUYLER #1  
AFE: P1657C  
COST CODE: 8306.240  
ROUTING: TREVIN  
JASON GIBBS  
DATE SIGNED: 12-04-22



**SWABBCO - Cement Division**

11737 Locust Street  
Fireston, CO 80504  
+1 9702890506  
ar@swabbco.com

**BILL TO**

Civitas  
650 Southgate Drive  
Windsor, Co 80550 USA

**INVOICE CT01777****DATE 12/07/2022 TERMS NET 90****DUE DATE 03/07/2023****COMPANY MAN:**

JAISON GIBBS

**LOCATION:**

HUYLER 1

DATE	DESCRIPTION	QTY	RATE	AMOUNT
	4 Hour Cementer Charge	0.50		
	Cement Pump and Pneumatic Bulkier Milage	50		
	Fresh Water bobtail	2		
	Fresh Water (bbl)	20		
	Class G Neat Cement	30		

CP-10

**TOP OFF JOB**

drive to location, arrive on location, spot in equipment, rig up pump and lines,  
mix and pump 30 sks class G neat cement 15.83 1.15 CU.FT/SACK YIELD, 6  
bbls slurry to top of well, rig down lines, wash pump and lines...

**TOTAL DUE**

HUYLER #1  
AFE: P1657C  
COST CODE: 8306.240  
ROUTING: TREVIN  
JASON GIBBS  
DATE SIGNED: 12-08-22