



Cement Ticket

| | |
|---------------------------------|--------------------------------------|
| Customer Name Chevron | Date Of Service: 10/7/2022 |
|---------------------------------|--------------------------------------|

| | | | |
|---------------------------------------|----------------------------------|------------|---------------------------|
| Location Garand USX AB19-11 | County Weld County, CO | AFE | Equipment C1003 |
|---------------------------------------|----------------------------------|------------|---------------------------|

| Billing | | | |
|-------------------------|---------|--------|---------|
| Description | Qty | Rate | Total |
| P and A Charge(Each) | @ | | |
| Mileage(Miles) | @ | | |
| G Cement(Bags) | 35.00 @ | \$0.00 | \$0.00 |
| Data Acquisition(Each) | @ | | |
| Iron Inspection(Each) | @ | | |
| Sugar(Lbs) | 25.00 @ | \$0.00 | \$0.00 |
| Water Delivery(Barrels) | 80.00 @ | \$1.00 | \$80.00 |

| Description | Qty | Rate | Total | |
|---------------|--------|------------|------------|--|
| Miscellaneous | 1.00 @ | \$0.00 | \$0.00 | defoamer |
| Miscellaneous | 1.00 @ | \$40.00 | \$40.00 | retarder |
| Miscellaneous | 1.00 @ | \$7,520.00 | \$7,520.00 | Turnkey rigless abandonmen t charge |
| Miscellaneous | 8.00 @ | \$90.00 | \$720.00 | water bobtail hours |
| Miscellaneous | 1.00 @ | \$1,000.00 | \$1,000.00 | wireline bop charge |
| Miscellaneous | 1.00 @ | \$500.00 | \$500.00 | wireline gauge ring |

Discount: \$0.00 (0.00%)

TOTAL BILLABLE AMOUNT \$9,860.00

| | | |
|----------------------------|----------------------------|---------------------------|
| Description of Work | Start Time 06:00 am | Stop Time 05:00 pm |
|----------------------------|----------------------------|---------------------------|

UWRWE- A2774 -ABN Patricia Albidrez Gate to gate: 6:30 am – 2:30 pm MOB to location, spot in, rig up, waited on flowback to incinerate gas, 12:00 PM Status: 2-3/8" 4.7# tubing cut at 6,859' inside 4-1/2" 11.6# casing , pumped 32 bbls of freshwater, pumped 5 bbl. LCM pill, displaced with 25.7 bbls, waited 30 minutes, established circulation with 26 bbls of water, pumped 105 bbl. total water, pumped 5 bbl. freshwater spacer, mix and pumped 35 sxs of 15.8# 1.15 cu.ft./sack Class G cement with retarder, 7.2 bbls of slurry, displaced with 25.2 bbls to cover from 6,859' to 6,346', RD valve, wash out pump; 1:30 MOB to yard Non rev: prep for job, post trip trucks, replace packing on boost pump, chip cement, clean pump

| Payroll Section | | | | | |
|----------------------------|----------|-------------|--------------|-------|--|
| Employee | Rev Hrs. | Travel Hrs. | Non Rev Hrs. | Total | |
| Supervisor Pena, Marcos | 8.00 | 0.00 | 2.50 | 10.50 | |
| Operator Meza, Abraham | 8.00 | 0.00 | 3.00 | 11.00 | |
| Derrick Soto, Juan I. | 8.00 | 0.00 | 3.00 | 11.00 | |

No UnReported Incidents Per My Signature

Ranger Tool Pusher

Customer/Agent: