

OIL AND GAS CONSERVATION COMMISSION

OF THE
STATE OF COLORADO
JOHN A. LOVE, GOVERNOR
ROOM 237, COLUMBINE BUILDING
1845 SHERMAN STREET
DENVER, COLORADO 80203



D. V. ROGERS
DIRECTOR

FRANK J. PIRO
DEPUTY DIRECTOR

April 24, 1970

Gasco, Inc.
c/a Rocky Mountain Natural Gas Company
1600 Sherman Street,
Denver, Colorado 80203

Gentlemen:

Please send in OGCC-10's on the following wells that have been taken over by Gasco, Incorporated.

- # 3-B Blevins NWSE 3- 9N- 78 W Canadian River, Jackson County.
- # 5-B Blevins SWSE 3- 9N- 78 W Canadian River, Jackson County.
- # 1 Texas-Cabeen-Gov. SENE 10-9N-78 W Canadian River, Jackson County.
- # 3-A Blevins NENE 10- 9N- 78 W Canadian River, Jackson County.
- ✓ # 8-A Blevins NENE 10-9N-- 78 W Canadian River, Jackson County.
- # 5-A Blevins NESW 11-9N-- 78 W Canadian River, Jackson County.
- # 4-A Blevins SWNW 11-9N-- 78 W Canadian River, Jackson County.

Some form 10's are enclosed.

Very truly yours,
OIL AND GAS CONSERVATION COMMISSION

Leona Doucette

XERO
COPY

XERO
COPY

XERO
COPY

XERO
COPY

CANADIAN RIVER FIELD

SEP - 7 1982

Blevins A-8

CONS. COMM.

- 7/14/82 Rig down off of A-3 and move to A-8 and rig up. Pick up tubing and RIH with casing scrapper. POW and OWP ran Gamma, Bond and Collar log. OWP set bridge plug at 1955' and 1 sack cement on top. Perforate well at 1920' to 27' and shut down.
- 7/15/82 No pressure on well. Pressure test back side after we picked up packers and RIH. Collapsed 1 joint of tubing at 750#. Lay down bad joint and RIH to 1880', set packer and test backside to 1500#. Okay. Run packer to 1940' and set and pressure to 4500#. Okay. Pull up and reset packer at 1880' and Nowsco did acid job. Had a small amount of gas after 1 hour blow. Nowsco did frac job. Well came back good and cleaning up good. Left people to watch well clean up all night.
- 7/16/82 Estimate well making approximately 3 MMCFD. Still has slight mist from frac job. Kill well with KCL water and release packer and POH. RIH with seating nipple on bottom of tubing. Landed at 1940'. Pulled 2 swabs and plugged tubing with sand almost stuck swab. Shut down.
- 7/17/82 Try to get plug loose and could not. Kill backside and POH and found 1 joint of tubing plugged at 1000'. RIH and landed tubing at 1930'. Rig down and move to A-4. Have RMNG crew lay line to A-8 to unload well with compressor.

DIR	
REP	
HHM	
JAM	
JJB	
RLS	
COM	